

2nd on A/c bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① N/W - Construction of road from SH-74 Shailash Bazar to Sundarbar Itanjan talu.					
② Agency - M/s Ravi Construction At + po - Akhalka Nagar, Dist - Gopalganj (Bihar)					
③ Agreement - 13/2019-2020.					
④ Date of Work order - 16.7.2019.					
⑤ Contract date of completion					
				→ 15.7.2020.	
⑥ Items of work done.					
① Bor cutting					
					$2 \times 26 \times 30 \times 0.525 \times 0.100 = 63.0 M^3$
					$2 \times 43 \times 0.375 \times 0.100 = 3.225 M^3$
					<u>66.225 M³</u>
② Construction of G.B. roady (D.					
					$2 \times 43 \times 0.375 \times 0.100 = 3.225 M^3$
					$2 \times 20 \times 30 \times 0.525 \times 0.100 = 63.00 M^3$
					$20 \times 30 \times 4.05 (av) \times 0.110 = 243.00 M^3$
					<u>309.225 M³</u>
③ WBM roady - 3,					
providing stone surfal					
for II with screening material					
					$43 \times 3.75 \times 0.075 = 12.09 M^3$
					$16 \times 50 \times 3.75 \times 0.075 = 225.00 M^3$
Continuation					
					<u>237.09 M³.</u>

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) providing Cement Concrete pavement.					
$43 \times 3.75 \times 0.160 = 25.80 \text{ M}^3$					
gravel					
12.01.2022					
J.E.					

Abstract of cost-					
(1) Construction of bench marks.	Qty - 1.440 km.				
@ Rs 10,982 = 64/km	Rs 15,814 = 10				
(2) Construction of reference pillar.	Qty - 1.440 km.				
@ Rs 10,467 = 39/km	Rs 15,073 = 10				
(2/2) Clearing & grubbing	0.430 km. 1 test.				
@ Rs 49,174 = 86/11 km	Rs 21,145 = 10				
(3/3) Construction of embankment	Qty - 257.40 M ³				
@ Rs 179 = 10 M ³	Rs 46,100 = 10				

Continuation

C.O. Rs 98,132 = 10

B.F-Rs 98,132 = 00

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Construction of rampment					
	Qty	650.83 M ³			
@ Rs 141 = 11 / m ³					Rs 91,839 = 00
(5/6) Bore cutting					
	Qty	54.10 M ³			vide page (2)
	Qty	66.225 M ³			vide page (9)
		120.225 M ³			
@ Rs 76 = 18 / m ³					Rs 9,159 = 00
(6/7) Construction of GSB					
	Qty	175.50 M ³			vide P (5)
	Qty	309.225 M ³			vide P (9)
		484.725 M ³			
@ Rs 2933 = 03 / m ³					Rs 14,21,713 = 00
(7/9) W.P.M. for II.					
	Qty	84.375 M ³			vide P (5)
	Qty	237.090 M ³			vide P (9)
		321.465 M ³			
@ Rs 3659 = 10 / m ³					Rs 11,76,273 = 00
(8/13) Construction of Canal					
Concrete pavement					
	Qty	180.10 M ³			
	Qty	25.80 M ³			
		205.80 M ³			
@ Rs 7746 = 29 / m ³					Rs 15,94,186 = 00
(9/20) M.M.C.P. upon boring					
	Qty	2.208			
Continuation					
@ Rs 11,498 = 48 / Each					Rs 22,997 = 00
C.O. Rs 44,14,299 = 00					

B.F. Rs 44,14,299 = 0

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/21) E/W in excavation in foundation trench.					
	Qty -	37.62	M ³ .		
	@ Rs 282 = 43/M ³				Rs 10,625 = 0
(11/28) Sand filling					
	Qty -	2.86	M ³ .		
	@ Rs 438 = 26/M ³				Rs 1253 = 0
(12/35) Brick flat sole					
	Qty -	28.64	M ²		
	@ Rs 291 = 52/M ²				Rs 8349 = 0
(13/36) PCC 10:15 leveling course					
	Qty -	6.17	M ³		
	@ Rs 6712 = 50/M ³				Rs 41,419 = 0
(14/37) Brick masonry in Cement mortar (1:4)					
	Qty -	26.51	M ³ .		
	@ Rs 6399 = 40/M ³				Rs 1,69,650 = 0
(15/38) providing 2 layers 100 mm N.P.C. under floor.					
	Qty -	7.50	M.		
	@ Rs 4495 = 10/M				Rs 33,713 = 0
					Rs 46,79,308 = 0
Deduct 10% (As per agreement)					
					(-) Rs 4,67,931 = 0
					Rs 42,11,377 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs 42,11,377=10		
Deduct previous payment-					
			(-) Rs 24,29,916=4		
			Rs 17,81,461=10		
Sum					
13/01/2022			13/01/22		C & X
J-E			AK		10-17-1-22