

1st on A/c Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- const. of road from					
Chiron Choker to Anul					
Prasad Srivastava					
Agency- 10/0021 M/s Vijay Kumar					Tewari
Agg. Amount					
Agg. NO - 111/20-21					
Agg. Amount - 7570021.00					
A.A. Amount (660 ^{litre} dt-19.6.20)					
(const + maint) - 78.09 lacs					
T.S. Amount - 77.08 lacs					
(const + maint)					
Date of commencement - 29.01.2021					
Date of comp - 28.01.2022					
Date of Endg - 21.02.2021					
1) const. of reference & working					
Bench mark - do - all					
Qty Qty = 0.940 Km					
2) const. of reference					
Pillar - do - all					

Continuation

Qty = 0.940 Km

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32/35) - Brick work in foundation do do					
QVTMB P - (20) - 79.54 M ³					
Unit - 79.53 M ³					
@ Rs - 5709 = 11 / M ³ - 454046 = 00					
(33/36) P/V & Laying 100 mm & Home pipe do -					
QVTMB P - (20) 22.5 M					
@ Rs - 3649 = 51 / M - 82114 = 00					
(34/37) plastering in 1/4 on brick work do					
QVTMB P - (20) - 100.02 M ²					
@ Rs - 186 = 06 / M ² - 20318 = 00					
(35/38) P/V 10.5 mm cement pointing do do -					
QVTMB P - (21) - 39.78 M ²					
@ Rs - 58 = 45 / M ² - 2326 = 00					
					6061698 = 00
Add 12% L.S.T. - +					727404 = 00
Add 1% L.Cess - +					60617 = 00
					6849719 = 00
Add Seigniorage Fee +					79066 = 00
					6928785 = 00
					1386 = 00
Less 0.02% below - (-)					6927399 = 00
Less previous payment (-)					4438307 = 00
Continuation					2489092 = 00

30/11/2024
A.E.

30/11/2024
A.E.