

40004
447046

Med. Paimu
Ag. No - 136/380/2020-21

Const. Award of Road Malikpur Millik Hambari
to Dehra Bidaha Via Habib Nagar Rai To/a. X
Schedule XLV-Form No. 134
MM451 (85)

BARSOI DIVISION

Balrampur SUB-DIVISION

M.R. No - 1786


MEASUREMENT BOOK


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 rd and final bill of Contractor work completed					
Name of work - Construction of Road and CD from Milikpur milik Ambarni to Dehra Bidaha via Habib Nagar Raitola					
Agency - Md. Taronur					
Agreement No - 138 S20/2020-21					
Date of Commencement - 08/09/2020					
Date of Completion - 07/09/2021					

Actual Date of Completion =

Record measurement

Further measurement is nil


 10/01/2022
 AE

AS

 10/01/2022
 SE

No.	Details of actual measurement			Contents of area
	L	B	D	
0.815	MT	8	TVMBP-40	
@ ₹	40891.59	/m	-	38217 =
39/43	Boarding Parapet			
	Construction m ²			
	all complete job			
	8.0m ³	8	TVMBP-40	
@ ₹	5894.95	/m ³	=	47160 =
39/44	Painting on parapet			
	Wall all complete job			
	55.20 m ²	8	TVMBP-40	
@ ₹	97.19	/m ²	=	5373 =
40/45	Drainage Spout			
	all complete job			
	8 Nos	8	TVMBP-40	
@ ₹	403.09	/each	=	3224 =
41/46	Boarding P.C. Pipe			
	duct 300mm d across			
	all complete job ^{the road}			
	15.50m	8	TVMBP-40	
@ ₹	946.48	/m	=	14197 =
		₹	6432373 =	
Add 12% GST =	+ ₹	771885 =		
Add 1% labour cess =	+ ₹	64324 =		
		₹	7268582 =	
Less 3.75% As per	-	272572 =		
Approved		₹	6996010 =	
Less Previous payment	-	1687046 =		
		₹	990804 =	
		₹	5209880 =	
		₹	4318160 =	

Continuation
 10/01/2022
 A.E.

10/01/2022
 JE

Attested
 10/01/22
 कार्यपालक अभियन्ता,
 ग्रामीण कार्य विभाग, कार्य प्रमंडल,
 बारासाई, (कलहारा)