

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Khigaria					
Home guard office to					
RFO Road.					
Scheme:- M.P.-3054					
Agency:- Dham Earthcon Pvt. Ltd.					
At: Hariom apartment, road					
No-21, Nanda Nagar, Bata					
opposite Begusarai.					
Agreement no - 02/04/2020-21					
Date of start - 11.06.2020					
Date of completion:- 10.03.2021					
1) clearing and grubbing road					
land (By manual means)					
including uprooting etc.					
	2x	15x	30.0x	1.00 =	900.00m ²
	2x	14x	30.0x	1.00 =	840.00m ²
	2x	15x	30.0x	1.00 =	900.00m ²
	2x	18x	30.0x	1.00 =	1250.00m ²
	Total =				3990.00m ²
	= 0.399 Hec.				
2) Construction of granular					
sub-base by providing					
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Road marking with hot applied thermoplastic - do.					
4.00 m ² vide TMB, P-09					
@ 735.40/m ²					₹ 2942 = 00
(12) Road marking with hot applied thermoplastic - do.					
372.00 m ² vide TMB, P-08					
@ 825.70/m ²					₹ 307160 = 00
(13) Provision and fixing of of iron concrete project.					
4 Nos. vide TMB, P-09					
@ 886.27/Nos.					₹ 35465 = 00
(14) Brick masonry work in cement mortar as per excluding pointing and - do.					
5.70 m ³ vide TMB, P-09					
@ 5356.49/m ³					₹ 30532 = 00
(15) Plastering with cement mortar (1:4) on brick work in sub-structure as per.					
32.58 m ² vide TMB, P-09					
@ 163.68/m ²					₹ 5333 = 00
(16) Painting new concrete surface (five coats) including primer as per spec.					
27.58 m ² vide TMB, P-09					
@ 96.40/m ²					₹ 2659 = 00

Continuation Total ₹ 9036326 = 00

Continuation