


4TH ON Final A/c Bill **29**

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work → Const ⁿ of road from Rasbitta Oorkitta DNGSY Road to Yadav Tola Aurkitta					
Agency:— Ram badan Singh (Kareshet)					
Agreement No.— 16 SBD/2020-21					
Date of Commencement— 25/06/2020					
Date of Completion — 24/03/2021					
Date of Actual Completion →					
Agreement Value — 7342417=00 (Const ⁿ)					
					568202=00 (Maint ⁿ)
Length of Road → BT — 0.00 KM					
					CC — 0.953 KM

Further Measurement — NIL


 28/01/22
 J.B.

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(24/49) Brick work in C.M (1:4) in Superstructure - do - do -					
Qty TMB P-26 Item No-24					
Qty = 0.58 m ³ @ Rs 5836.91/m ³ = 3385 = 00					
(25/50) Plastering with CM (1:4) 15 mm thick on brick work in Superstructure - do - do -					
Qty TMB P-26 Item No-25					
Qty = 6.01 m ² @ Rs 145.03/m ² = 872 = 00					
(26/40) Qty TMB P-26 Item No-26					
Qty = 57.14 m ² @ Rs 145.03/m ² = 7417 = 00					
					6759408 = 00
Add Gr.S-T 12%.					= 811129 = 00
Add Cess 1%.					= 67594 = 00
					7638131 = 00
Less deduction on A/c Bill (10% below as per app.)					= 763813 = 00
					6874318 = 00
Less bond on A/c Bill (10%)					= 2264683 = 00
					Rs = 4609635 = 00
CSP 31/01/22 Jamil 31/01/2022 J.E.					

(Continuation)