

2nd on A/c and Final Bill

11

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/WORK - Const ⁿ of road & drain					
under Banua Jandaha to Jaypur					
road (Banua Senthul Pargana)					
road (Laxmatimore) to Laxmati					
Agency - choubatia construction					
Pvt. Ltd.					
Agreement NO. -	01300			2021-22	
	NDB				
D/commencement				24.03.2021	
D/completion				23.03.2022	
Agreement				on schedule rate	
Actual date of completion				22.03.22	
Actual constructed length				1.239 km	

① 39 providing per m³ (1:2:5:5)

concrete for plain concrete

in open foundⁿ complete - 1/15

Abt $2 \times 8.30 \times \frac{1.933 + 1.333}{2} \times 1.40 = 37.95 \text{ m}^3$

R/W $4 \times 1.767 \times \frac{1.72 + 1.12}{2} \times 1.40 = 14.05 \text{ m}^3$

cut-off wall $2 \times 0.95 \times 0.528 \times 1.40 = 1.56 \text{ m}^3$

53.56 m³

② 43 providing 114.80 kg

reinforcement - 7/8

Vertical $2 \times 2 \times 28 \times 3.40 = 394.40 \text{ kg}$

@ 0.8949/m = 351.02 kg

→ 938420

37/45 70 weepholes - PLS
28 No. V.T.M.B. Page (20)
@ 18 93.27/each → 2612200

38/46 200mm Spacings complete for
02 No. V.T.M.B. Page (20)
@ 18 684.29/each → 1369200

39/47 providing and laying
filter media with
granules crushed aggregate PLS
16.668 m³ V.T.M.B. Page (20)
@ 18 3148.66/m³ → 50593200

40/48 scaffolding behind
abutment, wing wall,
and return wall
complete → PLS
15.13 m³ V.F.M.B. Page (20)
@ 18 1009.78/m³ → 15278200

	8361874 = 00
Add V.T. @ 12% →	1003425 = 00
Add L.C. @ 1% →	83619 = 00

(Continuation) 9448918 = 00

Sch. XLV- Form No. 134

36

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
BFNS	9448	918	=	∞	/
Add & fee →	134661	=	∞		/
	9583579	=	∞		/
Less premium					/
paid amount (₹)	7681646	=	∞		/
Net payable →	1901933	=	∞		/

(Rs Nineteen Lakh one thousand
Nine hundred Thirty three) only.

CSP
~~22/06/22~~ / ~~22/06/22~~ / ~~22/06/22~~
 22/06/22
 ME
 J.E.