

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

	1st on A/c Bill				
Name of work:- Construction of Road from Kharhari Senwariya MMGSY road to Phenkara Dharchar (0 to 0.935 km) Under MMGSY NDB BRICS					
Package no.	MMGSY NDB BRRP				
	221 Sikrahana Dhaka				
Agency	M/s AVST construction				

Pvt Ltd,					
259 D/4 Roy Bahadur Road					
Newalipur Kolkata					
West Bengal 700053					
Branch office - Room no-03					
2nd floor, Gangotri Complex					
Boring Road Patna 1					
Agreement no - S7SBD/2020-21					
Date of work order - 12/03/2021					
Date of completion as per Agreement - 10/03/2022					
Date of Measurement -					
27/10/21	(1) Providing & fixing of				
	Informatory board 2 nos				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Constn of Ref & working B.M.					
0.935km vide TMB P ₁₁					
@ 5373=79					5024=00
(2) Constn of Ref. Pillar					
Burjee					
0.935km vide TMB P ₇					
@ 2894=31					2706=00
(3) Clearing & Grubbing of roadland including uprooting, veg.					
0.187 Hect vide TMB P ₇					
@ 52970=34					9905=00
(4) Constn of Embankment					
Lead 1000m					
vide TMB P ₇					
935.40m ³					
396.12m ³ vide TMB P ₁₆					
1331.52m ³ @ 198=07					2,53082=00
(5) Constn of Subgrade & Earthen Shoulder					
Lead up to 1000m					
684.97m ³ vide TMB P ₈					
650.00m ³ vide TMB P ₁₆					
1334.97m ³ @ 191=76					2,55,994=00
					5,26,711=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			18	5,26,711	200
(6) Box cutting					
40.88m ² vide Tms P8					
⑦ 75=57					3089=m
(7) Constn of granular					
10 Sub-base by providing					
grading I material					
388.35m ² vide Tms P8					
⑧ 2878=14				11,17,726	200
(8) Providing, laying, spreading					
11 & compacting WBM					
Gr III					
196.79m ² vide Tms P8					
46.04m ² vide Tms P11					
242.83m ² ⑨ 3539=81				8,59,572	200
(9) Providing & applying					
12 Prime coat with					
Emulsion SS,					
1458.19m ² vide Tms P12					
⑩ 43=22					63023=200
(10) Providing & applying					
13 Tack coat with					
Emulsion RB,					
1458.19m ² vide Tms P13					
⑪ 14=59					21275=200
				2591	396=200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bof	2591	396 = m
(11) 14	Providing, laying & rolling Mid Seal surfacing (20mm thick)				
1458.19 m ²	vide TMS P13				
209 = 84				3,05,987	= m
(12) 15	Providing & laying PCC Pavement of M25 grade				
332.70 m ²	vide TMS P12				
6743 = 72				22,43,636	= m
(13) 17	Providing & fixing of RCC M15 grade Ordinary km Stone				
1 No = vide TMS P13					
2439 = 92				2440	= m
(14) 18	200m Stone 4 No vide TMS P13				
641 = 93				2568	= m
(15) 21	Painting on concrete Surface (Rigid Pavement)				
110.90 m ²	vide TMS P13				
Int 110.00 m ²	@ 93 = 20			10252	= m
(16) 22	Road marking				
187.10 m ²	vide TMS P14				
721 = 95				1,35,005	= m
				52,91,284	= m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 52,91,284.00
(17) Providing & fixing of					
24 Informatory Sign Board					
2 nos side T.M.B. Pg					
	12865=68				25371=00
(18) Providing & fixing of					
25 Existing Maintenance					
Board					
2 nos side T.M.B. Pg					
	12865=68				25731=00
(19) Providing & fixing of					
26 Recto reflectorised					
Board					
600mm 					
4 nos side T.M.B. Pg					
	3505=69				14023=00
(20) 600mm 					
27 6 nos 	4755=33				28,532=00
(21) 600mm x 450mm 					
28 2 nos 	4075=63				8151=00
					53,92,732=00
Add 1% L.W.					53,927=00
Add 12% GST					6,66,437=00
Add Seigniorage fee					66,000=00
					61,79,096=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rs 61,79,096=00	
0.07% below as					
per Agreement (-) 4325=00					
				Rs 61,74,771=00	
less land use Act					
Bill vide TmSP ₁₀					
				(-) 24,76,191=00	
				Rs 36,98,580=00	
					
11/03/2022					
J-E					
Certified that construction work					
has been completed on Dated					
on Dated 11/03/2022					
					
11/03/2022					
J-E					