

MUKESH KR. JHA

MB No:- 2876

Schedule XLV-Form No. 134

RUD Mook's

DIVISION

39444444

RUD Mook

SUB-DIVISION

39444444

MEASUREMENT BOOK

MB No:- 2876

2nd on A/c Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work :-	Constn				do found
	H.L. Bridge				in
	Gorindpur				chali
	to Birjain				
Head :-	MMWSY (WB)				
N/Agency :-	Mukesh Kr. Sha.				
	Sonbarsa, Saharsa.				
A. No. :-	MMWSY-WB-20/Saharsa-4/				
	2021-22				
Date of Commencement :-	23.09.2021				
Date of completion :-	22/03/2023				

					Recorded on
①	Elw	in excavation			
	for	structures as per			
	drawing	— do — etc.			
	Up to	3.00 m depth			
	Pier (P1)				
	1 X	9.70	X 6.10	X 2.163 =	127.98 m ³
					/
				Total =	127.98 m ³
②	P.W	of laying of pcc			
	M15 grade	leveling			
	Course	— do — etc.			

Continuation

Abstract of cost

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① E/W in excavation for structure					
do do do					
Qty =	243.	39 m ³	vide P-⑩		
	243.	39 m ³	vide P-⑬		
	127.	98 m ³	vide P-⑫		
Total =	614.76	m ³			
	@ Rs. 305.42/m ³				Rs. 187760.00
② P/W PCC M.S. all a level course in					
found do do					
Qty =	10.21	m ³	vide P-⑩		
	10.21	m ³	vide P-⑬		
	7.29	m ³	vide P-⑫		
Total =	27.71	m ³			
	@ Rs. 6027.22/m ³				Rs. 167014.00
③ P/W RCC M.S. grade concrete in pile					
found do do					
Qty =	112.91	m ³	vide P-⑬		
	112.91	m ³	vide P-⑫		
	77.87	m ³	vide P-⑫		
Total =	305.69	m ³			
	@ Rs. 6777.70/m ³				Rs. 213013.00

Continuation

Total = Rs. 2487787.00

Sch. XLV-Form No. 134 B/F = 2487787.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4.) Boreal Cast in					
Sidhu M35 grade					
Concrete in RCC					
Pile boundary					
do					
Qty = A ₁ vide P-③ = 160.00 m					
B ₁ vide P-⑤ = 132.00 m					
A ₂ vide P-⑦ = 160.00 m					
B ₃ vide P-⑨ = 132.00 m					
Total = 584.00 m					
@ R. 16668.35/41					9734316.00

(5.) S/F & placing M45D					
barrier basement					
in boundary					
do					
Qty = 17423.05 kg vide P-③					
10537.06 kg vide P-④					
17423.05 kg vide P-⑥					
10537.06 kg vide P-⑧					
9162.75 kg vide P-⑫					
9162.75 kg vide P-⑮					
6719.87 kg vide P-⑳					
Total = 80965.59 kg					
= 80.965 MT					
@ R. 56101.32/MT					4542299.00
Total = 16764402.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) P.V. & constructing temporary earth island — do — E19.					
Qty = 3.00 nos vide P-2					
@ R. 58620.43/Ms. — R. 175861.00					
(7) P.V. & Constructing one span service road to island — do — E19.					
Qty = 65.25 m vide P-2					
@ R. 3703.92/m — R. 241681.00					
(8) P.V. & fixing large dr					
(26) Project intersection					
— do — E19.					
Qty = 02 Nos vide P-21					
@ R. 8684.99/No — R. 17370.00					
(9) P.V. RCC M30 grade					
(8) Concrete in sub structure — do — E19.					
Qty = 22.05 m ³ vide P-28					
38.21 m ³ vide P-30					
16.16 m ³ vide P-31					
Total = 76.42 m ³					
@ R. 7244.70/m ³ — R. 553640.00					
(10) supplying, fitting & placing HYSD bar reinforcement in					
Sub structure					
— do — E19.					
Total = 17752954.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 19	87.59 kg		vide P-12		
19	87.59 kg		vide P-16		
14	03.73 kg		vide P-26		
24	66.24 kg		vide P-27		
18	46.79 kg		vide P-29		
Total = 9691.94 kg					
@ 56261.07/kg					
= 9.69 MT					
@ 56261.07/MT					545170.
Total = 18298124.00					
Add 12% W.T + 1% L.C (+) Rs. 2378756.00					
Add S.F. (+) Rs. 59588.00					
Total = Rs. 20736468.00					
less 2.25% 633% below as per Agreement (-) Rs. 467531.00					
Total = Rs. 20268937.00					
less previous payment					
Add cost for Road work vide MS No-2875, P-36 (+) 27719808.00					
Total = Rs. 41610737.00					
less previous payment (-) Rs. 31219526.00					
Total = 47988745.00					

Continuation

37

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134

[illegible]