

N.H. 31/11 32/11 42/11 52/11 62/11 72/11 82/11 92/11
Schedule XLV-Form No. 134

N.P.B

Executive Engineer

R.W.D. Works Division

Darbhanga-1

DIVISION

Darbhangha

SUB-DIVISION

MEASUREMENT BOOK

Liladhara Yadav

3533

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work → NH-57 Hira					
Petrol pump to Sisho					
Parschni Sharma Tola					
② Agency → Diladhar Yadav					
③ Agreement no → 46/G.B.D/2020-21					
(M.M.S.V. N.D.B. Bickh)					
④ Date of start → 24-09-2020					
⑤ Date of work comp → 23-09-2021					
Work done					
Home pipe current					
2 Nos of 1000mm ϕ single row → 2 Nos					
1 nos of 1000mm ϕ double row → 1 No.					
1 nos of 600mm ϕ double row → 1 No.					
⑥ Earthwork in excavation for					
Structure to be done					
Double row 1000mm ϕ - (1)					
$2 \times 12.80 \times 1.40 \times 1.50 =$					53.76m ³
$2 \times 5.78 \times 1.53 \times 0.25 =$					4.42m
Single row 1000mm ϕ - (2)					
$2 \times 2 \times 7.00 \times 1.40 \times 1.50 =$					58.80m
$2 \times 1 \times 5.78 \times 1.53 \times 0.25 =$					4.42m

Continuation


24

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work → NH-57 Hira Petrol pump to Sirho Paschmi Sharma Tol.					
② Agency → Lohadhar Yashan					
③ Agreement no → 48/S.O.B./2020-21					
④ Date of start → 27/09/2020					
⑤ Date of completion → 23/09/2021					
⑥ Actual date of completion → 31/05/2022					
Work done.					
No further measurement for this work.					

The work is completed at new specificities and farance will started.

02/07/22
JG

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>up to date material</u>	<u>X</u>				
① Stone mch/cut →					2006.76 m ²
② Earth →					12017.53 m ²
③ Sand →					564.67 m ²
④ Gravel →					67870 m ²
⑤ cement →					18.72 m ²
⑥ Emulsion (G) →					5125.06 kg
⑦ Emulsion (B) →					1661.34 kg
⑧ Bitumen →					10560.1 kg
⑨ Hume pipe 600 mm φ →					15.00 m
⑩ Hume pipe 1000 mm φ →					30.00 m
total estimate for M. 201657.00					
 21/07/22					

2nd in final Bill
Abstract of cost

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① construction of reference & working bench marks					
Qty with pay - (18) 2 nos.					
@ 3875.35/m ²					7751.200
② construction of reference pillars / benchmarks					
Qty with pay - (18) 6 nos.					
@ 1779.19/m ²					10675.200
③ cleaning & grubbing road land					
Qty with pay - (18) 0.55 ha					
@ 52970.23/ha					29134.200
④ construction of embankment with material - do -					
Lead up to 100 m					
Qty with pay - (18) 3325.40 m ²					
@ 190.07/m ²					632059.200
⑤ construction of embankment with material - do -					
Qty for lead up to 100 m					
Qty with pay - (18) 7759.27 m ²					
@ 154.22/m ²					1197100.200
⑥ construction of subgrade & earthen shoulder					
Qty with pay - (18) 904.55 m ²					
@ 191.76/m ²					173457.200

Continuation

N, 20,50,176.200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Provisional survey R.C.C. N/A same like 1000mm as with pay (22) 30.00m @ 359.871/m					107871=00
(27) Plotting with com (10h) on G.R.C. with as with pay (22) 166.56m ² @ 165.20/m ²					27516=00
(28) Painting two coats with Primer coat as with pay (22) 172.20m ² Limit - 166.56m ² @ 139.83/m ²					23290=00
					Rs. 9836942=00
Add to cost @ 1% -					98369=00
Add G.S.T. @ 12% -					1180433=00
Add S.C. @ 2.25% -					201657=00
					Rs. 1,13,17401=00
Less 0.05% below -					5659=00
					Rs. 1,13,11742=00
Less Previous Payment -					89,21,268=00
					Rs. 23,90,474=00
