

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फुलपरास

पत्रांक.....760.....

फुलपरास दिनांक.04/06/2022

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास।


सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
विश्वेशरैया, पटना।

विषय :- **MMGSY (NDB BRICS) योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध कराने के सम्बंध में।**

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि MMGSY (NDB BRICS) योजना हेतु अध्याचना विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु0-1. Utilization

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास
5/6/22
04/06/22

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate up to the Month of May-2022

PIU:- E.E.,R.W.D. Works Division,Phulparas

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lakh Rs.)	Amount Received (in lakh Rs.)	Particulars
1	2	3	4	5
1	MMGSY (NDB BRICS)	Allotment Received By A/C -	389.42100	Certified that out of Rs. 905.50186 lakh received through CFMS during the years 2022-23 in favour of E.E., R.W.D Works Division, Phulparas a sum of Rs 904.33336 Lakh has been utilised as given in the margin for which it was sanctioned and that the balance of Rs 1.16850 Lakh.
		Allotment Received By CFMS -	905.50186	
		Total in A/C-389.421 & in CFMS =	905.50186	


Executive Engineer

R.W.D, Works Division, Phulparas

Sashi
04/06/22


Rural Works Department, Works Division, Phulparas.

MMGSY NDB BRICS Allotment & Expenditure RoadWise

Name Of Division:- R.W.D. Works Division, Phulparas

Month -June-2022

S. No	Name of Road	Contractor Name	Agreement No	Administrative Sanction		Agreement		Allotment Received (In Lacs)	Total Expenditure as Per MIS (in lacs)	Value of Measurement (In lacs)	Current Demand (In Lacs)	Remarks
				Length	A.A Amount (in Lakhs)	Main Work	Maintenance					
1	2	4	5	6	7	8	9	10	11	13	14	15
1	Khatbe Tola to Islampur Muslim Tol Via Kalikapur	M/S A B Buildicon	24SBD/2021-2022	1.600KM (Road) & 64.20 M, 42.16M (Bridge)	878.80000	797.24095	19.60259	530.73707	530.73707	637.94952	107.21245	1st Bridge Complete & GSB work progress in road portion
Total =				878.800	797.24095	19.60259	530.73707	530.73707	637.949520	107.21245		


 Executive Engineer
 R.W.D. Works Division, Phulparas
 Stamp 04/06/22