

~~MMGSY~~
~~(W.B)~~

Muzi - Madgachhi tola Modur Tola

Schedule XLV-Form No. 134

R.W.D. Works

DIVISION

Kishanagarj-1

R.W.D. Works

SUB-DIVISION

Kochadharman.

3309

MEASUREMENT BOOK

Agency - Bot-Bay Confidential -

2nd and Final Bill

19

Sch. XLV—Form No. 134

Particulars	Details of actual measurement		Contents of area
	Name of work	Comp. of Road	
	from Hatgachi to Hauki Talq		
	Agency — Boi Bazar Construction.		
	Agg. No — 07 MMGSY/MBD/2020-21		
	Date of Commence — 11/02/2021		
	Date of completion — 10/02/2022		
	Actual completion — 28/03/2022		
	Date of entry — 28/03/2022		
	work done —		

1) Provided Granular sub
base — do — all cub

	20 x 30m x 4.05 x 0.20	= 486.0 m
	5 x 30m x 4.05 x 0.20	= 121.50
	1 x 15m x 4.05 x 0.20	= 12.15
extra	7 x 30m x 0.66 x 0.20	= 27.72
		<u>647.37 m</u>

2) Provided stone m chel
Gr III — do — all cub

	30 x 30m x 3.75 x 0.075	= 253.125
	28 x 30m x 3.75 x 0.075	= 236.25
	1 x 10m x 3.75 x 0.075	= 2.8125
Expn	7 x 30m x 0.64 x 0.075	= 10.08
		<u>502.26 m</u>

3) Provided primer cur
— do — all cub

	30 x 30m x 3.75	= 3375.0 m ²
	28 x 30m x 3.75	= 3150.0 m ²

Abstract of Cost

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Provisionary working Bench do — all up					
2.11.5 km paye (12) w (1)					
② 4054 = 36/100 — — —					8576 = 00
② Provisionary Reference Pillar do — all up					
2.11.5 km paye (12) w (2)					
③ 1864 = 01/100 — — —					3942 = 00
③ Cleaning and Grubbing — 0.48 Hect paye (12) w (3)					
④ 49496 = 70/100 — — —					23758 = 00
④ Dismantling of existing structure — do — all up					
24 = 75 m ³ paye (12) item (3) III					
⑤ 228.72/m ³ — — —					5661 = 00
⑤ Dismantling of existing structure — do — all up					
1 = 13 m ³ paye (12) w (3) ①					
2 = 52 m ³ paye (12) w (3) ①					
3 = 65 m ³					
⑥ 473 = 83/m ³ — — —					1729 = 00
⑥ Construction of embankment with approved material do — all up					
562.50 m ³ paye (13) w (4)					
⑦ 141.89/m ² — — —					79532 = 00

Continuation

123198 = 00

Sch. XLV—Form No. 134 B.31 - 14273788

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 124. Grs T				(+)	1712854.00
Add 1.1. L. Cess				+	142738.00
					16129380.00
Less Preceding payment				(-)	5928808.00
					10200572.00

[Signature]
28/03/2022
J.C.

[Signature]
30/03/22
A.E.

work is completed as per specifice.
No liability against the work

[Signature]
28/03/2022
J.C.

[Red Stamp]
Total Amt
Granted Rs 83
Rs 10100000
Rs 10100000

Up to date Materials statement

Stone Metal — 2097.95 m³

Crust sand — 743.45 m³

Stone chips — 518.71 m³

Coarse sand — 169.20 m³

e/w — 5508.11 m³

Emulsion —

SSI — 5700 kg

ASI — 1850 kg

Bitumen — 12.6885 MT

[Signature]
28/03/2022
J.C.