

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Vth & Final Bill					
Name of work:-					
Const of Road from					
LOSI To Laharra Tola					
Scheme:- MMGSY					
Agreement No:- 438BD / MMGSY					
2021-22					
Agency:- Sri Suman Tiwari,					
At-Shanti Nagar,					
Bettiah, West Champaran					
an					
Agreement Value:- ₹ 11655872.00					
Date of work order:- 29.01.2021					
Date of completion:- 28.01.2022					
Actual date of completion:- 25-3-2022					

Continuation

Attested
 Aksh
 8/6/22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item NO - 31/39					
Providing RCC Grade					
M-25					PLS
Form TMB PNO-35					
					Qty = 90.84 m ³
					@ Rs. 7435.93/m ³
					= Rs. 679113.00
Item NO - 32/40					
Backfilling behind					
abutment wing					PLS
Form TMB PNO-24					
					Qty = 57.6 m ³
					@ Rs. 2812.22/m ³
					= Rs. 161984.00
Item NO - 33/41					
Providing weep holes					
Form TMB PNO-35 20					
					Qty = 80 Each
					@ Rs. 83.11 Each
					= Rs. 6649.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item NO - 34/42					
Providing and laying boulder apron					TIS
Room TM B PNO - 36					
					Qty: 75.6 m ³
					@ Rs. 3536.01/m ³
					= Rs. 267322.00
Item NO - 35/43					
Supplying, fitting and placing HYSD bar					TIS
Room TM B PNO - 36					
					Qty = 6.44 MT
					@ Rs. 45949.56/MT
					= Rs. 295915.00
					89
					8931107.00
Add for G.S.T @ 12%					1071733.00
Add for LC @ 1%					89311.00
Add for S.F.					112273.00
					10204424.00
Less for below @ 0.01% (-)					1020.00
Total					10203404.00

Continuation

Attested
Aush
08/6/22