

1

| Particulars           | Details of actual measurement |    |    |    | Contents of area |
|-----------------------|-------------------------------|----|----|----|------------------|
|                       | No.                           | L. | B. | D. |                  |
| FIRST ON ACCOUNT BILL |                               |    |    |    |                  |

Continuation

Continuation

| Particulars                                               | Details of actual measurement |    |    | Contents of area |
|-----------------------------------------------------------|-------------------------------|----|----|------------------|
|                                                           | No.                           | L. | B. |                  |
| Item No - 4/31                                            |                               |    |    |                  |
| Providing and fixing typical messy information sign board |                               |    |    | 715              |

2 Each

Item No - 5/31

EFW work in excavation for foundation

715

$$2 \times 6.45 \times 1.550 \times 1.675 = 33.492$$

$$1 \times 5.27 \times 1.530 \times 0.540 = 4.131$$

37.623

Item No - 6/32

Sand filling in foundation trenches as per drawing

715

$$2 \times 6.45 \times 1.550 \times 0.107 = 2.07$$

$$1 \times 5.593 \times 1.530 \times 0.54 = 0.856$$

2.86

*As per drawing*

Continuation

Continuation

| Particulars             | Details of actual measurement |    |                             | Contents of area |
|-------------------------|-------------------------------|----|-----------------------------|------------------|
|                         | No.                           | L. | B.                          |                  |
| Item No - 4/5           |                               |    |                             |                  |
| Construction of Subgra  |                               |    |                             |                  |
| f-carthen shoulder - P. |                               |    |                             |                  |
| Room TMD PNO - 6        |                               |    |                             |                  |
|                         |                               |    | Qty = 259.45                |                  |
|                         |                               |    | Ans. 204.16/1               |                  |
|                         |                               |    | 2/3. 175 465.               |                  |
| Item No - 5/7           |                               |    |                             |                  |
| Box cutting             |                               |    |                             |                  |
| Room TMD PNO - 6        |                               |    |                             |                  |
|                         |                               |    | Qty = 16.38 m <sup>3</sup>  |                  |
|                         |                               |    | Ans. 74.16/m <sup>3</sup>   |                  |
|                         |                               |    | = 13. 1215. 4               |                  |
| Item No - 6/9           |                               |    |                             |                  |
| Construction of G.S.B.  |                               |    |                             |                  |
| Room TMD PNO - 7        |                               |    |                             |                  |
|                         |                               |    | Qty = 385.20 m <sup>3</sup> |                  |
|                         |                               |    | Ans. 3222.88/m <sup>3</sup> |                  |
|                         |                               |    | = 13. 124 1453. 4           |                  |

| Particulars                | Details of actual measurement |    |    |    | Contents of area             |
|----------------------------|-------------------------------|----|----|----|------------------------------|
|                            | No.                           | L. | B. | D. |                              |
| Item No - 13/35            |                               |    |    |    |                              |
| Brick masonry work         |                               |    |    |    |                              |
| in cement mortar           |                               |    |    |    | 1/1                          |
| Item TMD PNO-4             |                               |    |    |    |                              |
|                            |                               |    |    |    | Qty = 26.81 m <sup>3</sup>   |
|                            |                               |    |    |    | @ Rs. 5672.82/m <sup>3</sup> |
|                            |                               |    |    |    | = Rs. 150986.12              |
| Item No - 14/36            |                               |    |    |    |                              |
| Providing & laying 1000 mm |                               |    |    |    |                              |
| dia hume pipe              |                               |    |    |    | 1/1                          |
| Item TMD PNO-5             |                               |    |    |    |                              |
|                            |                               |    |    |    | Qty = 7.5 m                  |
|                            |                               |    |    |    | @ Rs. 3753.07/m              |
|                            |                               |    |    |    | = Rs. 28148.12               |
| Item No - 15/37            |                               |    |    |    |                              |
| Plastering with cement-    |                               |    |    |    |                              |
| mortar                     |                               |    |    |    | 1/1                          |
| Item TMD PNO-5             |                               |    |    |    |                              |
|                            |                               |    |    |    | Qty = 36.4 m <sup>2</sup>    |
|                            |                               |    |    |    | @ Rs. 186.69/m <sup>2</sup>  |
|                            |                               |    |    |    | = Rs. 6796.12                |

Continuation

| Particulars                 | Details of actual measurement |    |    |    | Contents of area           |
|-----------------------------|-------------------------------|----|----|----|----------------------------|
|                             | No.                           | L. | B. | D. |                            |
| Item No - 16/38             |                               |    |    |    |                            |
| Plastering providing 1.5 mm |                               |    |    |    |                            |
| Cement punning — 115        |                               |    |    |    |                            |
| Room nos PNIO-5             |                               |    |    |    |                            |
|                             |                               |    |    |    | Qty = 13.28 m <sup>2</sup> |
|                             |                               |    |    |    | @ Rs. 56.16/m <sup>2</sup> |
|                             |                               |    |    |    | = 19.745.00                |
|                             |                               |    |    |    | 2291375.00                 |
| Add for GST @ 12% =         |                               |    |    |    | 274965.00                  |
| Add for cess @ 1% =         |                               |    |    |    | 22914.00                   |
|                             |                               |    |    |    | 2589254.00                 |
|                             |                               |    |    |    | SF — 30696 =               |

|                               |  |  |  |  |            |
|-------------------------------|--|--|--|--|------------|
|                               |  |  |  |  | 2519950.00 |
|                               |  |  |  |  | 147241.00  |
| Less for below @ 5.62% (G.S.) |  |  |  |  | 145576.00  |
| Say =                         |  |  |  |  | 2443738.00 |
|                               |  |  |  |  | 2472709.00 |

Jahr

12-05-2022

J.E.

12/05/22  
A.E.

Name of Agency: - Manish Kumar, Vill. Lal Bazar, Bettiah, West Champaran

Name of Work: - Construction of Bheriyari Tola To Sera Tola  
Under MMGSY (SC)

Agreement no.: - 70 SBD / 20-21

Work Order Issued By: - S.E., R.W.D. Bettiah.

Letter No. 1817 Date 08.12.2020

Agreement value

- ₹ 4018763 = fortylakh Eighteen Thousand  
seven hundred sixty Three Only.

Date of work order

- 25.03.2021

Time of Completion

- 24.12.2021

Performance Security

- ₹ 112000 = one lakh Twelve Thousand Only

Additional Performance Guarantee

-

S.D To Be Deduced from bill

- 9%

No of Items

- 44

Rate Quoted

- 5.62% Below

Manish Kumar

8/25/2021

25/3/2021

Executive Engineer  
R.W.D. (W) Div., Bagaha-4  
Bhupendra Singh

25/3/2021

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये  
रु.1000

ONE THOUSAND RUPEES  
Rs.1000

बिहार BIHAR

क्रमांक

दिनांक

मूल्य

4746

6.3.2021

1000/-

मनिस कुमार

वर्ग 1000/-

दस्तावेज नं. 631719

Standard Form: Agreement

विकास कुमार  
मुद्राक विक्रेता बगहा  
ला 0 नो-2/06-07

Agreement 7038D/20-21

25th Day of March 2021

This agreement made the  
Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]  
(Hereinafter called "the Employer" of the one part, and Manish Kumar, Lal Bagar,  
Bettiah, West Champaran.

[Name and address of Contractor (hereinafter called "the Contractor" of the other part).  
Const. & Maint. of road from

Whereas the Employer is desirous that the Contractor execute Bheriganj Tola to Sera Tola [Name and  
identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid  
by the Contractor for the execution and completion of such Works and the remedying of nay defects  
therein at a cost of Rupees 4018763 = 40 lakhs Eighteen Thousand seven hundred sixty three

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price of such other

Manish Kumar

4750021

Executive Engineer

RWD. (W) Div., Bagaha-1

25/3/21