

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NIW:-	old Dabhangra				staircase
	chok				
NIA:-	Singh Construction Pvt. Ltd.				
	Aghoria Bazar, Muz.				
Agreement No.	- MR (3054)/MBD - 37/2020-21				
Date of commencement	:- 12-9-2020				
Date of completion	:- 11.6.2021				
Actual date of completion	:- 30.3.2022				

① Provide and ably tack cost RS-1

-- as per class

uptodate.

2	30.0	3.75	-	225.00
1	30.0	3.20	-	96.00
2	30.0	$\frac{3.5+3.3}{2}$	-	204.00
1	30.0	3.75	-	112.50
1	30.0	3.60	-	108.00
2	20.0	3.50	-	140.00
6	30.0	$\frac{3.5+3.6+3.65}{2}$	-	644.40
1	20.0	$\frac{3.5+3.6+3.65}{2}$	-	71.60
				1601.50

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Abandonment of @ 1% & cost				
(1/1) clearing & grubbing work done				
vide TMBP - 7, qty. @ 602.11 m				
@ 5113.76				30782.00
(2/2) cost of Subgrade & Cost				
should vide TMBP - 16				
qty. <sup>1171.00</sup> 1134.00 @ 175.22				205183.00 198699.00
(3/3) cost of Granular Sub base				
vide TMBP - 9, qty 109.00 m				
@ 1973.73				215126.00
(4/4) provide land & structure				
compact G2 vide TMBP - 9				
qty 77.25 m <sup>2</sup> @ 3536.62				273203.00
(5/5) provide lean structure and				
compact G3 vide TMBP - 9				
qty. 118.61 m <sup>2</sup> @ 3281.86				389261.00
(6/6) provide and apply primer				
coat SS-1 vide TMBP - 9				
qty 1581.42 m <sup>2</sup> @ 41.80				66105.00
(7/7) provide and apply tack				
coat RS-1 vide TMBP - 14				
12333.36 qty. 12655.87 m <sup>2</sup> @ 14.21				175257.00 179840.00
(8/8) provide and roller of				
close water premix vide				
TMBP - 3, qty 1581.42 m <sup>2</sup>				
@ 200106				316389.00
				1669411.00

**₹ 1671317 = 10**



