

2nd & final bill

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Construction of road from Mahadev Nagar Baradola R EO road to Kerkon no-1. Sarawati Asthan Urwan dola.					
Name & form of Contractor - M/s Purnea Construction					
Agreement no - 200 / SBD / 2021 - 22					
Agreement value - Rs 13102216 = 00					
Date of agreement - 05 - 04 - 2021					
Stipulated date of Completion - 04/04/2022					
Actual date of Completion - 01/04/2022					
ABSTRACT OF COST					
(1/1) Providing and fixing working benchmark pillars					
- do - - do -					
Qty = 02 no vide T.M.B Page-11					
@ Rs. 4580.57/each					Rs. 9161 = 00
(2/2) Providing and fixing reference pillars - do - do					
Qty = 05 no Page-11					
@ Rs. 2106.39/each					Rs. 10532 = 00
(3/3) clearing and grubbing soil					
Land - - do - do					
Qty = 0.88 Hectare Page-11					
@ Rs 52970.33/Hect.					Rs. 46614 = 00
(4/4) Box cutting - Excavation for roadway in soil - do					
Qty = 32.25 m ³ Page-12					
@ Rs. 75.57/m ³					Rs. 2437 = 00

Rs. 68744 = 00

Continuation

09/04/22
J.E

Continuation

12.04.22
F-E