

प्रमाणित किया जाता है कि
मापी पुल में मशीन टेंकी 100
हल् है जिसे सहायक अभियन्ता
R.W.D पंजाब के पदनाम
से गिना किया जाता है

Yadav
10/7/21
Executive Engineer
RWD Works Division

199 Pandey
1-7-21

Sch. XLV - Form No. 134

पंजाब DIVISION

पंजाब SUB-DIVISION

Measurement Book

1175 No.

Name _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/C Bill

Name of work - Construction of Road & C.D.
 work with Five year maintenance of
 Harnathpur Nadi se Harnathpur Bazar
 under M.R. New maintenance policy 2013)

Name of Agency - Braj Bihari Singh
 At - Khoda Nagar p.o. Meena Bazar
 ps - Chhatrauni Dist - East Champaran

Agreement No - 17 M.R.D. / 2020-21
 Date of work order - 12-12-2020

Time of completion - 11-09-2021					
① providing & fixing of Informative sign board with logo - - -					
all complete					
2.9 Nos					
② clearing & grubbing road land - - - all complete					
2x	10x30.0x	1.0 (avg)	= 600.0m ²		
2x	10x30.0x	1.0 (avg)	= 600.0m ²		
2x	1x20.0x	1.0 (avg)	= 40.0m ²		
					1240.0m ²
					or, 0.12 Ha

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFR	3505198=00 3258576=00
(27) providing 1000 mm P NB					
31.0					
Humu pipe					
Via TMB item (15) PH- 8					
7.50 m @ B		4069=31/m		B	30520=00
(28) plastering with cm (1:4)					
32.0					
--- all complete					
Via TMB item (16) PH- 8					
29.89 m ² @ B		190=40/m ²		B	5691=00
(29) providing 1.5 mm cement					
33.0					
punching --- all complete					
Via TMB item (17) PH- 8					
10.96 m ² @ B		67=15/m ²		B	703=00
(30) Dismantling of Existing					
40.0					
Structure (Cement concrete)					
Via TMB item (7) PH- 6					
1.77 m ³ @ B		487=17/m ³		B	862=00
(31) Dismantling of Existing					
42.0					
Structure (B/M)					
Via TMB item (8) PH- 6					
39.51 m ³ @ B		347=62/m ³		B	13734=00
(32) Removing humu pipe					
44.0					
600 mm to 900 mm dia					
Via TMB item (9) PH- 7					
10.0 m @ B		244=92/m		B	2449=00
				C-0 B	3412555=00
Continuation					3559157=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material statement</u>					
① Emulsion SS-1				—	0.73 MT
② Emulsion RS-1				—	1.80 MT
③ Bitumen				—	18.02 MT
④ cement				—	4.68 MT
⑤ local sand				—	3.0 m ³
⑥ coarse sand				—	11.31 m ³
⑦ Stone Agg 53mm - 9.5mm				—	12.78 m ³
⑧ Stone Agg 9.5mm - 2.36mm				—	5.11 m ³
⑨ crushed sand below 2.36mm				—	7.67 m ³
⑩ Stone Agg 63mm - 45mm				—	27.55 m ³
⑪ Stone Agg 53mm - 22.4mm				—	77.71 m ³
⑫ stone Screening 11.2mm				—	21.48 m ³
⑬ Stone Agg 13.2mm - 0.09mm				—	23.12 m ³
⑭ Stone Agg 9.5mm - 4.75mm				—	118.32 m ³
⑮ Stone Agg 4.75mm below				—	85.11 m ³
⑯ filler				—	6.28 m ³
⑰ Stone Agg 40mm size				—	2.73 m ³
⑱ Stone Agg 20mm size				—	1.36 m ³
⑲ Stone Agg 10mm size				—	0.45 m ³
⑳ Bricks				—	14335 Nos
W _{aggr} 26.03.2027				Summ	
JE				30/03/22	

V2. No. _____, Dated _____
 Part on MLC bill B.F. 401983720
 20

Sh. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
memo of payment					
ST. S.D.			200992		
1% of am			401982		
1% L. reg			401982		
1% C.G.S.T			401982		
1% S.G.S.T			401982		
(10%) SF			280292		
Loyalty			884492		
Total deduction			478262		
Pay by Cheque			354157500		
Total			401983720		

passed for (Rs 401983720) Rupees
 forty lakh nineteen thousand
 eight hundred thirty seven and

For signature
 5/5/22
 5/5/22
 Executive Engineer,
 R.W.D. (W) Division
 Pakhadiyal