

MMGSY (S.C)

M.B.No - 475
20-21

~~Basua~~ ~~Basua~~ ~~Basua~~ ~~Basua~~
Shedule XLV Form No. 134.
Basua Banah se ~~Basua~~ village
Basua

Division. Gogri

DIVISION

Sub. Division. Gogri

SUB-DIVISION

Raj (U.E)

M.B.No - 475

Measurement Book

Raj

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (सक सौ) पन्ने हैं जिस
की अरविन्द कुमार, सहायक अभियंता,
ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल, गोगरी का निर्गत किया
जाता है।


25.9.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
Basky
25-9-20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल गोगरी SUB-DIVISION

MEASUREMENT BOOK

No. 475

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road from				
	Bsaia Bandy Se Bausa				
	Village Under M.M.C.S.Y.				
Name of Agency:-	Rad				
Agreement No:-	39 S.B.D/2020-2021.				
Date of Commencement:-	19/9/2020				
Date of Completion :-	18/6/2021.				
Date of measurement:-					

①/20 Providing and fixing Logo of projects.
and fixing of typical M.M.C.S.Y. Informatory
Sign board.

Logo Identification Sign board - 1 Nos.

Citizen Information board - 1 Nos.

2 Nos.

②/1 Providing and fixing of
reference pillars. - 1 Nos.

③/2 Clearing and grubbing road land
by manual means, including uprooting
wild vegetation, grass, bushes, etc all.

$$2 \times 10 \times 30.00 \times 3.50 = 2100 \text{ m}^2$$

$$2 \times 5 \times 30.00 \times 3.50 = 1050 \text{ m}^2$$

$$2 \times 1 \times 20.00 \times 3.50 = 140 \text{ m}^2$$

$$= 3290 \text{ m}^2$$

Continuation

Jh

i) Logo & Sign Board - 1.0 nos.

ii) Citizen information Board - 1.0 nos.

iii) Maintenance Board - 2.0 nos.
4.0 nos.

06.06.2022
J.F.

06/06/2022
A.12

This scheme has been completed
as per direction of E.I.

06.06.2022

3rd & final Bill

ABSTRACT OF COST

Date - 07.06.2022

1. Pvg. & fixing of Logo of
project & typical notices
board etc. to do all comb
job -

Qty. vide T. & B.P. (12) - 20 nos.

+ Qty. vide T. & B.P. (22) - 4.0 nos.
6.0 nos.

Q.No. 8877-73/nos - Rs. 53,266/-

2. Pvg. & fixing of Reference
pillars etc. to do all comb
job -

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide T.M.B.P. (12)				1.000	
Qty. vide T.M.B.P. (16)				1.000	
				2.000	
Q.Rs. 1,748 = 37/1000					Rs. 3,498--
3. clearing & grubbing					
Road land (By manual					
means) including uprooting					
wild vegetation, grass,					
bushes etc-do-do-all					
Comb. job —					
Qty. vide T.M.B.P. (12)				0.3347	

Q.Rs. 3,133 = 76/1000 — Rs. 16,874--

4. Const. of embankment
with material obtained
from borrow pits etc-
do-do-all Comb. job —

Qty. vide T.M.B.P. (12) — 602.7000

Qty. vide T.M.B.P. (19) — 118.0150³
715.7150³

Q.Rs. 150 = 38/1000 — Rs. 1,07,629--

5. Const. of superadd &
earthen shoulder with
approved material etc-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
do-do-all comp. job —					
Qty. vide T.M.B.P. (15) —					399.17 m ³
Qty. vide T.M.B.P. (17) —					49.70 m ³
					1318.87 m ³
Q.R. 176 = 58/m ³ —					R. 2,32,886/-
6. const. of granular sub-base by providing coarse graded material spreading in uniform layers etc-do-do-all comp. job —					
Qty. vide T.M.B.P. (13) —					380.70 m ³
Qty. vide T.M.B.P. (17) —					24.45 m ³
					405.15 m ³
Rate 388.31/m ³					
Q.R. 2569 = 89/m ³ —					R. 1,09,086/-
T. Pvg. laying & spreading & compacting stone aggregates of size 90-3 etc-do-do-all comp. job —					
Qty. vide T.M.B.P. (13) —					122.14 m ³
Qty. vide T.M.B.P. (17) —					22.66 m ³
Rate 134.83/m ³					196.71 m ³
Q.R. 3249 = 97/m ³ —					R. 1,28,072/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8. Prg. & applying primer coat with bitumen emulsion (SS-1) etc-do-do- all comp. job —					
Qty. vide T.M.B.P. (18)					
		1802.25 m ²			
lim 1797.75 m ²					
QRs. 43=39/m ² —					R. 77,983-
9. Prg. & applying tack coat with bitumen emulsion using emulsion pressure distributor etc-do-do-					
all comp. job —					
Qty. vide T.M.B.P. (18)					
		1802.25 m ²			
lim 1797.25 m ²					
QRs. 14=92/m ² —					R. 26,815-
10. Prg. laying & rolling of close-graded premix surfacing material at 20mm thickness etc-do-do- all comp. job —					
Qty. vide T.M.B.P. (18)					
		1802.25 m ²			
lim 1797.25 m ²					
QRs. 195=49/m ² —					R. 3,51,344-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11. Planting of trees by the road side (Avenue trees) in 0.6m dia holes etc-do-do-all comp. job —					
Qty. vide T.M.B.P. (20)					
45.0 nos.					
QR. 819 = 92/nos. —					R. 36896~
12. Reinforced cement concrete m/s grade. Kilometer local stone or standard design etc-					
do-do-all comp. job —					
Qty. vide T.M.B.P. (20)					
i) Km stone — 2.0 nos.					
QR. 2087 = 31/nos. —					R. 4,175~
ii) 200m Stone — 2.0 nos.					
QR. 577 = 29/nos. —					R. 1,154~
13. Reinforced cement concrete m/s grade boundary pillars/local stone or standard design etc-do-do-all comp. job —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7 ty. wide T.M.B.P. (20)					
		16.0 nos.			
QR 4712 = 93/nos. — Rn. 7,567~					
14. Pvg. & laying of Retan					
reflective cautionary,					
mandatory and informa-					
tory Signage & do-					
do-all comp. job					
7 ty. wide T.M.B.P. (21)					
i) 600mm equilateral					
& triangle — 16.0 nos.					
QR 2598 = 54/nos. — Rn. 59,177~					

ii) 600mm circular — 8.0 nos.					
QR 4970 = 46/nos. — Rn. 39,764~					
iii) 600mm x 4.50mm					
Rectangular — 6.0 nos.					
QR 4678 = 40/nos. — Rn. 28,070~					
iv) 900mm side octagon					
2.0 nos.					
QR 8866 = 33/nos. — Rn. 17,733~					
15. Pvg. & laying of hot					
applied thermoplastic					
compound 2.5mm thick					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
etc. do-do. all Comp.					
job					
9+y. vide. T.M.B.P. (21)					
108.0 m ²					
less 106.0 m ²					
GR. 735 = 44 / m ²					Rs. 77.957
16' pvg. & erecting					
direction & place					
identification etc.					
reflectorized sign etc.					
do-do. all Comp. job					
9+y. vide. T.M.B.P. (21)					

	100000.		
Nett. 27.52 = 84/1000.		Ru	2,753=-
		Ru	26,24,979=-
17 Add 12% GST + H.C.		Ru	3,41,182=-
		Ru	29,65,661=-
less 11% below	(-)	Ru	326,222=-
(08 per agg.)		Ru	26,29,439=-
less previous payments		Ru	15,89,945=-
		Ru	10,49,494=-
07.06.2022		07/06/2022	
J.F.		A.P.	
	cel		
	Dhanraj		
	17/6/2022		

Scanned with CamScanner