

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd ON A/c BILL					
Name of work -	LO 37 to Baburabanni.				
Authority -	E. E. RWD.				
	Dalsingh Sarai.				
Agency -	Ravindra Prasad Sharma.				
Agg. No -	26/SBD/2020-21				
Date of start -	08/07/2020.				
Date of comp. -	07/04/2021.				
Work done -					
Uptodate Measurement -					

① Const. of GSB by well graded materials —

$$1 \times 30m \times \frac{5.25 + 4.05}{2} \times 0.20 = 27.90m^3$$

$$19 \times 30m \times 4.05 \times 0.20 = 461.70m^3$$

$$1 \times 20m \times \frac{4.05 + 5.30 + 12}{3} \times 0.20 = 28.47m^3$$

$$= 518.07m^3$$

② P/v, Laying & spreading and comp. Gr. III in BM —

$$1 \times 30m \times \frac{5.25 + 3.75}{2} \times 0.075 = 10.13m^3$$

$$19 \times 30m \times 3.75 \times 0.075 = 160.31m^3$$

$$1 \times 20m \times \frac{3.75 + 5.0 + 12}{3} \times 0.075 = 10.52m^3$$

$$= 180.96m^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
B.F. Amount =	35	901			47 = ∞
(12/24) Painting on parapet wall—					
Qty vide P.No. (20) of TMB.					
40.84 m ²				@ 97.18	
					= 3969 = ∞
(11/17) Planting of trees by the					
road side —					
Qty vide P.No. (20) of TMB.					
80 Nos				@ 819.92	
					= 65594 = ∞
(7/23) P/V & Laying and fixing					
RCC NP-3 pipe —					
Qty vide P.No. (3) of TMB.					
15m				@ 3642.49	
					= 54637 = ∞
					= 3714347 = ∞
Add 12% GST = (+)				445722 = ∞	
Add 1% L.Ces = (+)				37143 = ∞	
Add 10% S.F on material = (+)				45016 = ∞	
					= 4242228 = ∞
Less 0.01% Below = (-)				424 = ∞	
					= 4241804 = ∞
Less previous bill = (-)				3026782 = ∞	
					= 1215022 = ∞

Continuation

14/2/22
J.E.