

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of road from Loc 7 to mehtar tolda, under M.M.G.S. (N.D.B. Borca)					
Agency: - Touch security service Pvt. Ltd.					
Agreement No: - 08 (S.B.D.) / 2021-22					
Date of start: - 26/02/2021					
Date of completion: - 25/02/2022					
Measurement taken from M. No - 1608					

Abstract of bill

Item No (1) Construction of sub grade and earthen shoulder - EIT					
Quantity rate T.M.B No. 1608					
Page No - 1 - 180.92 m ³ @					
Rs 175.86 / m ³ Rs 32351.00					
Item No (2) providing and laying brick soling - EIT					
Quantity rate M. No. 1608					
Page No - 2 - 170.00 m ²					
Quantity T.M.B Page - 290.00 m ²					
Total - 460.00 m ²					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (5) PIV G.S.B with S/M. grade I					
156.29 m ³ paye No. 6					
13.15 m ³ TMB paye					
170.15 m ³ @ Rs					
2304.20/m ³ Rs 392145.00					
Item No. (6) PIV WBM S/M grade II					
283.33 m ³ TMB paye - 7					
23.02 m ³ TMB paye - 10					
306.40 m ³ @ Rs 2950.09/m ³					
					Rs 903908.00
Item No. (7) PIV Const of canal kerement					
633.63 m ³ TMB paye - 7					
92.63 m ³ TMB paye - 9					
676.26 m ³ @ Rs 6470.08/m ³					
					Rs 4380190.00
					Rs 63,97,857.00
Add 13% (GST+labour) Rs 831721.00					
Add 10% seiff fee Rs 15517.00					
					Rs 7245095.00
less 10% 04% as per RS (6) 2898.00					
					Rs 7242197.00
less previous bill (1st time) Rs 6621753.00					
					Rs 620444.00

Continuation
22/03/2022
J.E

24/03/22