

~~Page No. 10-0733a~~

Schedule XLV-Form No. 134

Birra Road 82 Babbar Fajilapur,

Executive Engineer R.W.D. Works **DIVISION -**

Jehanabad

A.E. R.W.D. Works **SUB-DIVISION -**

Hulas Gargi

MEASUREMENT BOOK

NO-2740

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of road with maintenance of Berra Road to Balapur Patilapur Under MMGSY, Dist. → Jalandhar Agreement No: → 21/SBD/21-22.					
Name of contractor: → Smt Ratmesh Kumar, Vill. → Tinere, P.O. → Madwal, P.S. → Malauri, Dist. → Jalandhar					
Actual date of start of work → 17/06/21.					

Actual date of completion of work →					
Actual date of start → 17/06/21.					
Actual date of completion →					
Date of Entry → 20/06/21.					
Item No clearing and grubbing					
(1/2) Road land = do - do -					
15 × 30.00 × 6.00					2700 m ²
1 × 10.00 × 6.00					60 m ²
Total =					2760 m ²
=					0.28 Hec

Item No Prop & Fixing typical					
(2/18) MMGSY Informatory					
Sign Board with Logo →					

1st on A/c bill
Memo of Payment for Rs 2348989-

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D. 9%	—	2	11409	—	504002
G. tax 1%	—	2	3490	—	
L. cess 1%	—	2	3490	—	
(GST 1%)	—	2	3490	—	
SGST 1%	—	2	3490	—	
Royalty	—	15	1497	—	
S. Fee	—	4	7136	—	
By cheque	—	18	44987	—	
Total	—	23	48989	—	

Passed for Rs 2348989 -

(Twenty three lakh forty eight thousand nine hundred eighty nine only Rs pay Rs 1844987 = (Eighteen lakh

forty four thousand nine hundred eighty seven) only

Executive Engineer
R. W. D. (W) Division
Jehanabad

28/11/22

28/01/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of Road with maintenance of Baitra Road to Balapaz Fazilpur under M.Y. 2021 District Jalandhar.					
Agreement No: → 21/SBD/21-22.					
Name of contractor: → Sri. Parmjit Kaur, vill → Tinnera					
D.O. → Noida, P.S. - Mahanagar, Patna					
Actual date of start as per agg: → 17/08/21.					
Actual date of completion as					

per agg: →					
Actual date of start: → 17/08/21					
Actual date of completion: → work is in progress					
Date of entry: → 02/02/2022.					
Item no construction of embankment (1/3) with material obtained from borrow pit - do -					
— do —					
CH - OM — to 460 M					
CH					
Fill Area	Mean Fill Area	Dis- tance	Qty (m ³)		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No	Construction of subgrade				
14/4)	and earthen shoulder				
	do	do	do	do	
both sides of Road flange					
	2 x 15 x 30.00 x	1.00 x 0.300			270.00 m ²
	2 x 1 x 10.00 x 0.500 x 0.300				3.00 m ³
				10.00 m	273.00 m ²
<u>Q</u>	Sum 02/02/22 ✓				
02/02/22					
25					

Date of abstracts - 02/02/22.					
Item No Working Bench -					
(1/1) Mark - pillars - do					
— do —					
V.T.M.B. P. NO - 01					
02 NOS					
@ Rs 1627.23 / NOS — Rs- 3254.46					
(2/2) - clearing and grading					
Road - do - do —					
V.T.M.B. P. NO - 01					
0.28 HEC					
@ Rs 5161.75 / HEC — Rs- 14325.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ R1 1201.78/M- RS - 9013 = 00.					
(21/23) - plastering with					
Cement mortar C/M (1/4)					
— db — db —					
V = T.M.A. P.No 1.04,					
30.26 m ²					
@ R1 145.03/m ² - RS - 4461 = 00.					
(22/24) - plastering 1.5 mm					
Cement mortar 1:4					
— db — db —					

V = T.M.A. P.No - 16,					
9.12 m ²					
@ R1, 45.46/m ² - R1 = 415 = 00					
Total RS = 26,15,567 = 00.					
Add 12% G.S.T = 3,13,868 = 00.					
Add 1% labour cell - 26,156 = 00.					
Add 1% storage fee - 48,186 = 00					
Total RS = 30,03,777 = 00.					
less 1.11% as per 99(-) 33,842 = 00					
Total RS = 29,70,435 = 00.					
Payment on 1st A/c (-) 23,48,989 = 00					

Total Bill RS = 6,21,446 = 00.

02/02/22
D.C

~~Cd~~
A.E