

ToS Hathua Mirzapur R.C.D Path To Kamkar Tala.
Schedule XLV-Form No. 134

Hathua. DIVISION

M95 - HARIKESH SINGH. SUB-DIVISION

BLOCK - HATHUA

MEASUREMENT BOOK

M.B.No-411

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to					
Particulars	Details of actual measurement				Contents of area
	No.	SF	Area	D.	
Name of Work — Construction of the Road from					
To 5 Hathua Mirzapur RCD path To Karmkara					
Tali Under MMGSY (SC) in Hathua Block.					
Agency — M/s Harkesh Singh					
Date of commencement — 04.10.2020					
Date of Completed — 03.10.2021					
Agreement No — 61/SB3 (MMGSY-SC) 2020-2021					

Record Entry

1. Construction of Reference and Working					
Benchmark					
do — do —					
No — 1.11 Km					
2. Construction of Reference pillar					
do — do —					
No — 1.11 Km					
3. Clear and Grubbing Road land with wild.					
do — do —					
2+20 Nos x 30m x 1.50m — 1800.0m ²					
2+6 Nos x 30m x 1.50m — 540.0m ²					
2+11 Nos x 30m x 1.50m — 990.0m ²					

3330.0m²

Continuation

0.33 Hectare

0.33 Hectare

Sch. XLV-Form No. 134 B.F.Rs-5945110=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37. Plastering with cement Mortar (1:4) on					
Brick work					
do do all comp					
Qty vide This page No-17					
109.20 m ² @ Rs 164.42/m ²					17955=0
38. Providing 1-5mm cement punning					
Included carrying carriage water all hand					
do do all comp					
Qty vide This page No-17					
39. 78 m ² @ Rs 56.02/m ²					22282
Total Rs					5965293=
Less Below				0.51	30423

				Rs	5934870
				Add GST 12%	712184=
				Add labour cost 1%	59349=
				Add Saigniorage	64443=
				Total Rs	6770846=
				Less previous	4045006=
				Rs	2725840=

07.03.2022
J.E.

M
08/05/22
R2

Measurement work has been completed
as per specification.

07.03.2022
J.E.