

Let on A/c & Road bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name -	Lakshmiipur to Mandah				
	Buzurg				
	L = 2.00 km				
E.A -	Poon Patel				
Ag. No -	MR(PSA)/MBD/71/2020-21				
Package No -	MR-12/19-20/mahua/01				
Ag. recd. -					
below -	10%				
D.O.C -	14-12-2020				
D.O.C -	13-09-2021				
Actual date of completion -	07-01-22				
Date of measurement -	03-01-22				
	07-01-2022				
1. Cleaning and scrubbing					
road hand incl uprooting					
	2x66x30x1.0 = 3960.00				
	2x1x20x1.0 = 40.00				
					72 4000.00
					50.40 Hae
2. Cost of CSR by providing					
well provided -					
	1x2.23x2.53 = 5.64				
	1x3.60x1.43 = 5.20				
	2x4.2x1.23 = 10.42				



Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road works					
24.0 Nos @ 218.63					5247.00
(15) R.C.C m/s grade boundary pillar					
vide item no 15 P/11					
36.0 Nos @ 487.89					17564.00
(16) Planting of tree and there remainder					
vide item no 16 P/11					
33.0 Nos @ 800.30					
					26710.00
(17) P.F. of not applied thermoplastic compound					
vide item no 17 P/11					
400.00 Nos @ 735.40					
					294160.00
for pedestrian crossing					
12.0 Nos @ 735.40					
					8824.00
(18) P.F. of typical m/musy in form of 3/8" band					
vide item no 18 P/11					
2.0 Nos @ 9270.68					
					18541.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) Painting two coats incl					
prime coat					
side item No 23 P/12					
846 sqm @ 95.62					2857.00
					T=3783793.00
Add 13% cost + LS (+) 491893.00					
					T=4275686.00
less 10% discount (-) 427569.00					
					T=3848117.00
 07/01/22 JB			 04-03-22 DR		

		CPD	
			
		04.03.22	

Certificate

work has been

Completed as per specification
and the quality


07/01/22
JB