

4th Qr Final Bill

Sch: XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	D.
Name of work -				Contd. of
Road from Dubla.				
Mahadulit Talga to				
Dhruv Chauranoda				
pmasx Road.				
Agency - Sri Riff Kumar				
Agreement - 38 SBA/2020-21				
Date of Start - 27/06/2020				
Date of Comp - 24/03/2021				
Actual Date of Comp - 10/3/04/2022				

1) Plr & fixing Brn				
pillars - 40 -				
Qty = 5 Nos.				
2) Contd. of un-reinforced				
concrete / plain cement				
concrete pavement				
M30 as per technical				
specification -				
1x 30.00 x 3.75 x 0.16 = 18.00				
1x 4.00 x 3.75 x 0.16 = 2.40				
				20.40 m ³
Add previous Qty Bill = 567.60				
				588.00 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					BF = 7011946.01
Total G.S.T @ 12%.				=	841434.00 8211946.01
Total I.C @ 1%.				=	701194.60
					7012350.00
as 10%, as per agreement				=	7012350.00
					713151.00
premium payment				=	6657616.00
Net amount				=	473535.00
Pritam A/E 10/02/22		Jamil J.E. 10/02/22			Habibullah S-2 10/02/22

(Continuation)