

प्रमाणित किया जाता है कि
इस पंजी में मशीन द्वारा
मुद्रित (100) एक सौ पृष्ठ
हैं जो श्री प्रवीण कुमार
सह अभि. भा. अ. प्र. प्र. प्र.
खुर्ताणा का निर्गत है

5/12/18
Executive Engineer
Rural Works Department
Works Division, Pimpri
5/12/2018

Sch, XLV-Form No. 134

_____ DIVISION

Khurtauna. SUB-DIVISION

Launkha Bankul Pokhar Board
Measurement Book *Talk*

No. 55
2017-18

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of Work: Const of Road					
from (Loulaka Bansi) Pokhar					
to Border to under mmsy					
Name of Agency: Ditchan Pargalla					
At + Po - Bathnaka phulparan					
machubani					
Agreement No - 07 SBD/16-17					
Date of Commencement				26.5.16	
Date of Completion				25.5.17	

Date of Measurement - 26.3.18					
1. Clearing and grubbing of road land					
Both side of road					
2 x 21 x 30.0m x 3.75m = 4725 m ²					
2 x 30.0m x 3.5m = 210 m ²					
14 x 20.0m x 5.40m = 2268.00 m ²					
200m x 4.85m = 970.00 m ²					
200m x 3.75m = 750.00 m ²					
200m x 3.75m = 750.00 m ²					
200m x 3.75m = 750.00 m ²					
2. Construction of embankment					
with approved material					
Chain	Area	Mean	Length	Volume	
in M	in m ²	Area in m ²	in m	in m ³	
0	1.94				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and final bill					
(for main const. work)					
Name of Work - const. of the road					
from Laukaha Bankul Pokhar					
to Border to under MMUSY					
Agency - Duxchan parsula					
At + PO - Bathnaha Phulpurra					
Madhubani					
Agreement No. of SBD/16-17					
Date of commencement - 25.5.16					
Date of Completion - 25.5.2017					
Actual date of Completion - 10.01.2019					
Further measurement - Nil					
Date of entry - 4.6.19					
<i>[Signature]</i> 04/06/19 RE <i>[Signature]</i> 4.6.19 JE					
Abstract of cost					
1. Clearing and grubbing of					
road land ... etc					
0.73 Hec vide TMBP-19					
@ 37746.61/H ——— R. 27555.200					
2. construction of embankment					
with approved material					
... etc					
(i) for 100 M land					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) KM stone post					
02 Nos. vide Tmp P-22					
@ 2679.42/Nb.					5359200
(ii) 200 M stone post					
04 Nos. vide Tmp P-22					
@ 697.43/Nb.					2790200
					759287420
					7593332200
Cross of. below					75928720
					759333200
					6833999200
Cross previous payment					6833587200
					6772893200
					61106200
					606942
The work has been completed					

as per specification and measurement.

Construction work has been completed

4/6/19

4.6.19

414) 4 279451

297 41411

416119