

MMGS V34-2021 Const. of Road from House
MEN ^{PMGSY Mohan to Bandhugrhasari}
Schedule XLV-Form No. 134
Agreement No-7648ED/MMGSY-19-20

Name of Cont.: Vikram Kumar DIVISION

Const. Cost:- 8761295
Mort Cost:- 1262598
Total:- 10023893 SUB-DIVISION
ARARIA

Date of Commencement:- 28/09/2025
Date of Completion:- 27/10/2025
ARARIA

Measurement Book] 2035

2nd & Final bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:—	Construction of Road from				
	House of PMGSY Mohan to Bandhwa				
	Mushari in Araria Block U/MHGSY				
Agency:—	Vikram Kumar, At ward no. 06.				
	Hasanpur Kalneta Nigai, Ranigang.				
	Distt. Araria.				
Agreement no:—	76/50D/MHGSY/2019-20.				
Date of Comm—	28-01-2020				
Date of Comp. —	27-01-2021				
Actual Date of Comp. —	27/07/2021				
Measurement					
1) PIV laying	Compacting WBH Gr. III	do E.			
WBH Gr. III					
Over 4.5B hr. I.	1x4x	30.00x	3.75x	0.075=	33.75 m ³
	1x2x	4.00x	$\frac{4.50+3.75}{2}$	x0.075=	2.48..
20	1x3x	5.00x	3.75x	0.075=	4.22..
	1x2x	17.00x	3.75x	0.075=	9.56..
	1x6x	30.00x	3.75x	0.075=	50.63..
	1x5x	15.00x	3.75x	0.075=	21.09..
	1x8x	30.00x	3.75x	0.075=	67.50..
	1x1x	23.00x	3.75x	0.075=	6.47..
	1x4x	10.00x	3.75x	0.075=	11.25..
	1x9x	30.00x	3.75x	0.075=	75.74..
	1x3x	5.00x	$\frac{4.50+3.75}{2}$	x0.075=	4.67..
	1x1x	30.00x	3.75x	0.075=	50.63..

B/F Total = 7469507.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30) Backfilling behind Abutment & R/W wall etc					
	Qty vol P. @ TMB = 46.41 m ³				
	@ 737.59/m ³ =				34232.00
31) Plv & laying filter media — do EI					
	Qty vol P. @ TMB = 30.83 m ³				
	@ 3591.84/m ³ =				108941.00
32) Plv & laying RCCM-25 in Superstructure etc					
	Qty vol P. @ TMB = 6.235 m ³				
	@ 7991.61/m ³ =				49828.00
33) S/F placing Hydrabar in Substructure etc					
	Qty vol P. @ TMB = 0.62 m ³				
	@ 62220.04/m ³ =				38576.00
34) Plv & laying Cement Conc. M-30 — do EI					
	Qty vol P. @ TMB = 1.78 m ³				
	@ 14019.65/m ³ =				24955.00
					24955
				Total =	7726039.00
					7846411.00
	Add GST @ 12%			= (+)	927125.00
					841569.00
	Add Less @ 1%			= (+)	77260.00
					78464.00
				Total =	8730424.00
	Less @ 0.05% below			= (-)	4365.00
				Total =	8726059.00
	Less 1st RA bill (P. II TMB) = (-)				5324406.00
Work has been completed as per specification & do r of EI				Nel =	3401653.00

Continuation

7E