

2nd & Final Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

None of work - Const of road
from 623 to 1454
Gadiyani to 19 under mmbsy.

Agency - Md. Nafisuddin.

Agreement No - 53520/1996/2020-21

Date of start - 25.03.2021

Date of completion - 24.03.2022

Actual dt. of Compl. - 23.03.2022

Recd Entry

Attested
Date
04/5/22

1/3) for earthwork in excavation
for foundation - do -

Roll	1	2.50	6.00	0.83	12.45
Detached	2	9.10	0.30	1.80	9.828
C/P	2	3.50	0.55	0.10	4.235
bitching opmone					
C/P	1	3.00	3.50	0.90	9.45
V/S	1	6.00	3.50	0.90	18.90
					54.863 m ³

2/3) for sand filling in foundation
Trenches at - do -

Roll	1	2.50	6.00	0.10	1.50
Detached	2	9.10	0.30	0.10	0.546
C/P	2	3.50	0.55	0.10	0.385
					2.431 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
<u>1/2) 1/4 Const of reference</u>					
Working benchmark - do -					
1.47 M ² wide page - (7)					
@ Rs. 10441.09 / M ² - Rs					15348 ²
<u>2/2) 1/4 Const of reference</u>					
Billions / Burpees - do -					
1.48 M ² wide page - (7)					
@ Rs. 10773.66 / M ² - Rs					15837 ²
<u>3/3) 1/4 Cleaning & grubbing of</u>					
road/land - do -					
0.44 Heel. wide page - (7)					
@ Rs. 51133.76 / Heel - Rs					22499 ²
<u>4/4) 1/4 Const of embankment</u>					
lead up to 100 M length					
545.46 M ² wide page - (20)					
@ Rs. 174.94 / M ² - Rs					95423 ²
<u>5/5) 1/4 Const of subgrade &</u>					
cordern shoulder - do -					
2902.40 M ² wide page - (8)					
164.96 M ² wide page - (17)					
3067.36					
@ Rs. 176.58 / M ² - Rs					541634 ²
<u>6/6) 1/4 Const of embankment</u>					
lead up to 100 M length					
1282.74 M ² wide page - (20)					
@ Rs. 139.84 / M ² - Rs					177980 ²

विषय:-

महाराष्ट्र

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) for and laying ganny					
side octagon band -					
02 nos wide page - (13)					
@ Rs. 8133.69 / each - Rs					162672
(25) for plating of steel					
and their maind - do -					
86 nos wide page - (13)					
@ Rs. 819.92 / each - Rs					705122
(26) for and laying ganny					
du'g R.C.C. Hemipipe					
22 nos wide page - (12)					
@ Rs. 719.63 / m - Rs					161922

(27) for earth work in excavation					
for foundation - do -					
109.60 M ² wide page - (8)					
54.862 M ² wide page - (11)					
164.462 M²					
Limit - 164.40 M ²					
@ Rs. 269.32 / M ² - Rs					442862
(28) for sand filling in					
foundation - do -					
5.20 M ² wide page - (3)					
2.431 M ² wide page - (11)					
7.631					
Limit - 7.32 M ²					
@ Rs. 400.57 / M ² - Rs					29322
(29) for R.C.C. 1:1:5 grade					
in foundation - do -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7.95 m ² wide page - (8)					
5.775 m ² wide page - (12)					
11.725 m ² C.M.I. - 11.34 m ²					
@ Rs. 5990.56/m ² — B					67933.2
30/39) 1/4 R.C.C. H.R. grade in box cell — do —					
45.57 m ² wide page - (9)					
3.25 m ² wide page - (12)					
18.96 m ² wide page - (16)					
68.78 m ² C.M.I. - 68.12 m ²					
@ Rs. 7495.12/m ² — B					510642.2
31/43) 1/4 heavy filling behind abutment — do —					
28.80 m ² wide page (9)					
14.40 m ² wide page (15)					
43.20 m ² @ Rs. 2826.58/m ² — B					122108.2
32/47) 1/4 keep hole in brick masonry — do —					
40 m ² wide page - (9)					
20 m ² wide page - (16)					
60 m ² @ Rs. 82.11/m ² — B					4987.2
33/43) 1/4 supplying fittings flaming masonry — do —					
3.22 m ² wide page - (9)					
1.286 m ² wide page - (15)					
0.522 m ² wide page - (15)					
4.829 m ² @ Rs. 45957.45/m ² — B					221924.2

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
34/1421 Rivet tying boulder					
apron for bed protection					
at — also —					
56.70 m ² wide pipe - (18)					
① Rs. 3553.94 / m ²				Rs. 201508.2	
				Rs. 10695618.2	
Add G.S. @ 120. L				1283474.2	
Add L.Cess @ 1% A				106956.2	
Add S. Fee Rs.				142415.2	
				Rs. 12228463.2	
Less 0.05% below Rs. (-)				6114.2	
				Rs. 12222349.2	
Less previous payment (Rs.)				9493612.2	
				Rs. 2728732.2	
Rs. 23.03.2022					
J.E.					
This is certified that the work has been completed as per specification.					
Rs. 23.03.2022					
J.E.					

Attested
Archer
 04/5/22