

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

6th Final Bill

Name of Road:-

Const. of road from L 026 To

Farahpur Shohi Tola

Agency:- Narsingh Engicon

Pvt. Ltd. At- Dumwalia

P.S. - Bagha (W. Champaran)

Agreement No:- 96 SBD/MMSY/
2019-20

Date of start- 18.12.19

Date of Compl.- 17.12.20

Agreement Value:- Rs. 10781987.00

Attested
A. K. S.
5/5/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 29/32					
Providing PCC					
From TMD PNO-43					$\left(\frac{12}{33}\right)$
					Qty = $18.12 m^3$
					@ Rs. 6831.30/m ³
					= Rs. 103289.16
Item No - 30/38					
Providing RCCM-25					
From TMD PNO-43					$\left(\frac{13}{38}\right)$
					Qty = $90.84 m^3$
					@ Rs. 8752.40/m ³
					= Rs. 795068.16
Item No - 31/39					
Back filling behind abutment					1/5
From TMD PNO-43					$\left(\frac{14}{39}\right)$
					Qty = $57.60 m^3$
					@ Rs. 3206.73/m ³
					= Rs. 184708.08

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 32/40					
Providing weep holes					
From TMD P/MO - 53					
					Qty = 80 Each
					@ Rs. 103.40 Each
					= Rs. 8272.00
Item No - 33/41					
Providing & laying boulders					
From TMD P/MO - 43-77					
					Qty = 75.48 m ³
					@ Rs. 3734.09 m ³
					= Rs. 281849.00
Item No - 34/42					
Supplying fitting and placing HYSD Bar					
From TMD P/MO - 43-77					
					Qty = 6.27 MT
					@ Rs. 77125.45/MT
					= Rs. 491289.00
					Rs. 9456159.47

Atty Gen
Auer
05/17/22