

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, अरेराज

पत्रांक- का0अ0-अरेराज-267 / 412 (अनु0)

/दिनांक 06/04/2022

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल अरेराज।

सेवा में,
अपर मुख्य कार्यपालक पदा0-सह0-सचिव,
ब्राडा, बिहार, पटना।

विषय:- MMGSY. [NDB(BRICS)] योजनान्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि MMGSY. [NDB(BRICS)] योजनान्तर्गत राशि का व्यय किया गया है।

अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये प्राप्त आवंटन एवं व्यय को मानते हुए अधियाचित राशि उपलब्ध कराने की कृपा की जाय। विदित हो कि कार्य का निरीक्षण किया गया जो संतोषप्रद है एवं पथ में ए0टी0आर0 लंबित नहीं है।

- अनु0- 1) अधियाचना प्रपत्र।
2) 19 ए प्रपत्र।
3) मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल -अरेराज।

6/4/22

Form GER 19-A
(See Government of India's Decision(1) bellow Rule – 150)
Form of utilization certificate up to the month of UP to April - 2022
MMGSY[NDB(BRICS)]

Sl No.	Name of Scheme	Sanction No.&Date with Amount (in Rs. Lacks)	Amount Received (in Rs. Lacks)	Particulars
1	MMGSY[NDB(BRICS)]	270 anupatna/Date-05.12.2018Rs- 14328935 06anupatna/Date-08.01.2019 Rs- 1005377 13 WE patna/Date-21.01.2019 Rs- 8765747 86 WE patna/Date-05.07.2019 Rs- 4360478 94 WE patna/Date-23.07.2019 Rs- 9376138.00 129 WE patna/Date-24.10.2019 Rs- 3456430.00 BRRDA(HQ)MMGSY(NDB)-101/18 47 WE patna/Date- 06.03.2020 Rs- 6906870.00 BRRDA(HQ)MMGSY(NDB)-101/18 98 WE patna/Date- 10.06.2020 Rs- 5177011.00 BRRDA(HQ)MMGSY(NDB)-101/18 111 WE patna/Date- 10.07.2020 Rs- 5523715.00 BRRDA(HQ)MMGSY(NDB)-101/18 127 WE patna/Date- 20.08.2020 Rs- 10747598.00 BRRDA(HQ)MMGSY(NDB)-101/18 148 WE patna/Date- 12.09.2020 Rs- 14310156.00 BRRDA(HQ)MMGSY(NDB)-101/18 191 WE patna/Date- 07.12.2020 Rs- 42.44950.00 BRRDA(HQ)MMGSY(NDB)-101/18 01 WE patna/Date- 01.01.2021 Rs- 25.23010.00 BRRDA(HQ)MMGSY(NDB)-101/18 11 WE patna/Date- 25.01.2021 Rs- 3883387.00 BRRDA(HQ)MMGSY(NDB)-101/22 WE patna/Date- 22.02.2021 Rs- 7199915.00 BRRDA(HQ)MMGSY(NDB)-40 WE patna/Date- 16.03.2021 Rs- 228.82726.00 BRRDA(HQ)MMGSY(NDB)-55 WE patna/Date- 24.03.2021 Rs- 9509037.00 BRRDA(HQ)MMGSY(NDB)-64 WE patna/Date- 16.04.2021 Rs- 3170714.00 BRRDA(HQ)MMGSY(NDB)-76 WE patna/Date- 02.06.2021 Rs- 2979587.00 BRRDA(HQ)MMGSY(NDB)-90 WE patna/Date- 15.06.2021 Rs- 3440542.00 BRRDA(HQ)MMGSY(NDB)-100 WE patna/Date- 29.06.2021 Rs- 18074004.00 BRRDA(HQ)MMGSY(NDB)-158 WE patna/Date- 09-10-2021 Rs- 3101397.00	1729.33508	Certified that of Rs 1729.33508 Lac of grants in said sanctioned upto June. 2021 in favour of RWD, W.D., Areraj sum of Rs 1652.99270 lacks has been utilized for the purpose of MMGSY[NDB(BRICS)] as given sanctioned and that the balance of RS 46.34238 lacks Remaining will be utilized at the end of the period under report.
	Total		1729.33508	

2. Certified that I have satisfied myself that the conditions on which the grand's- in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.
Kinds of checks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material has been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.

3. Physical Progress achieved:-

- Construction of The Road works
- Construction of CD Works :-

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT,
DIVISION-ARERAJ

Name of Circle :- Morharti
Scheme Head :- MMGSY [NDB BRIC'S]

Division - Aeral

S.No.	Name of Road	Length (in Km)	AA Amount (in lakh)	Agreement No.	Package No.	Name of Contractor	Estimated Cost (in Lacs)		Agreement Amount	Date of Completion	Fund Received Till Date (in Lacs)	Fund Expense Till Date (in Lacs)	Value of measurement	Demand (in Lacs)	Remarks
							Main Work Amount	Maintenance							
1	2			3	4	5	6	7	8	9	10	11	12	13	14
1	Mamarkha PVT SH to Malah Petrol Pump via Mushabari	0.620	46.87000				48.23913	0.71100	48.95013		42.44653	42.44653	42.44653	0.00000	Work in Progress
2	MMGSY Road to Champaran Tardandi	1.100	80.15000				78.11572	5.80402	83.91974		57.40262	57.40262	75.47694	18.13842	Completed
3	Mehta Tola to Noniya Tola	0.655	41.05000				39.07128	3.48764	42.55892		0.00000	0.00000	0.00000	0.00000	Work in Progress
4	Sekhi Tola to Tola	2.670	186.46000				178.48720	16.00242	194.48962		129.16748	129.16748	129.16748	0.00000	Work in Progress
5	Pannapur Talwa Tola to Pannapur Malah Tola	1.130	73.64000	46-SBD/2020-21 17.09.2020	MMGSY-NDB- BRRP-161- AREAU	M/s R.S. Construction	70.79942	7.06567	77.86509	16.09.2021	0.00000	0.00000	0.00000	0.00000	Work in Progress
6	Nandpur to Dhubiya Tola	1.260	90.22000				86.97453	6.68449	93.65902		71.90613	71.90613	81.56736	9.66123	Completed
7	Sikandarpur Pakarva to Bhojnya Tola	1.145	80.93000				80.97112	3.62909	84.60021		67.56090	67.56090	80.67283	13.11193	Completed
8	Matwaran Tola to Dhumagar	1.640	126.35000				121.64376	9.76132	131.40508		38.14805	38.14805	104.48872	66.34067	Completed
		10.22	725.67				704.30216	53.14565	757.44781		406.63171	406.63171	513.81986	107.25225	

Executive Engineer,
Rural Works Department,
Morharti Division, Aeral

[Signature]
06/10/2022