

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, पटोरी,

E-mail-eeptori@gmail.com

पत्रांक.....582.....

पटोरी, दिनांक...09-05-2022

सेवा में,

नोडल पदाधिकार कोषांग
ग्रामीण कार्य विभाग ,
पटना |

विषय - नाबार्ड अंतर्गत निर्माणाधीन पथों के भुगतान हेतु आवंटन उपलब्ध कराने के संबंध में |

महाशय,

Type text here

उपरोक्त विषयक संलग्न विहित प्रपत्र में नाबार्ड अंतर्गत निर्माणाधीन पथों के तहत राशि कि अधियाचना समर्पित की जा रही है |

अनुरोध है कि संलग्न अधियाचना पत्र के आधार पर आवंटन के साथ साथ संवेदक के पक्ष में बैंक प्राधिकार निर्गत करने की कृपा की जाए |

अनु - यथोक्त |

विश्वासभाजन


9/5/22


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पटोरी

Format for requisition of Allotment under Head NABARD for the Month of March 2022

Name of Division- RWD, Works Division, Patori

Name of Circle- RWD, Works Circle, Samastipur

Sl. No.	Name of Road	Name of Agency	Amount of AA (in Lakh)	Amount of Agreement (Main work) (in lakh)	Allotment received (in lakh)	Total Expenditure (in lakh)	Value of work as per measuerment (in lakh)	Current Demand (in lakh)	Physical status of work (Completed/ Not Completed)	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	Construction of RCC Bridge At waya river near Adarsh Madhy Vidyalay Hasanpur Surat	Amit Kumar Singh	284.70	232.28338	176.18790	176.18790	207.95627	31.76837	Work in Progress	
					176.18790	176.18790	207.95627	31.76837		


 Executive Engineer
 Rural works Department
 Works Division Patori

FORM GFR 19 –A

(See Government of India's Decision (1) below Rule-150)

Form of utilization certificate up to 09-05-2022**Head-** NABARD**Name of Division-** Rural Works Department, Works Division, Patori.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lac)	Amount received (In lac)	Particulars
1	NABARD		5348.73376	Certified that out of Rs. 5348.73376 lac received during the years, 2010-11, 2011-12, 2012-13, 2013-14 , 2014-15, 2015-16 , 2016-17 , 2017-18 , 2018-19 , 2019-20 , 2020-21 & 2021-22 in favour of the Executive Engineer, RWD, Works Division, Patori, a sum of Rs. 5136.37259 lac has been utilized for the purpose of Nabard Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 56.60375 Lac remaining unutilized at the end of the period under.
	TOTAL		5348.73376	

2. Certified that I have satisfied myself that the condition on which the grants-in-aid was sanctioned have been duly
Kinds of Cheks exercised:-

- Works have been supervised by the Executive Engineer / Superintending Engineer
- Periodical inspection has been conducted by the Executive Engineer / Superintending Engineer.
- Construction material have been tested.
- Measurement have been recorded in the M.Bs. and test cheks conducted by the Assistant.
- All other codal formalities have been observed

Physical progress Achieved-

- Construction of Road Works.
- Construction of C.D. Work.

D.A.O.
09/5/22

Rural Works Department
Works Division, Patori

Litanka
9/5/22

Executive Engineer
Rural Works Department
Works Division, Patori

5th on A/C Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of RCC Bridge at Baya River near Adarsh Madhya Vidyalaya Habanpur Buxar.					
Agency - Pratul K. Singh					
Vill - Saragpur, Samastipur					
Agreement No. - 15/880/2020-21					
Record Entry					
101] S/F & Paving H/S D. Rd					
118] Reinforcement in Super Structure - do - all Comp - Job					
Deck slab between P1 to P2 & P2 to P2					
① 25mm dia bar @ 250mm c/c					
= 0.27					
$0.27 \times 30 \times 12.270m \times 3.860kg/m = 2841.72kg$					
② 25mm dia bar @ 250mm c/c					
$= 2 \times 30 \times 11.970m \times 3.860kg/m = 2772.24kg$					
③ 16mm dia bar @ 125mm c/c					
$= 0.27 \times 86 \times 7.50m \times 1.580kg/m = 2038.01kg$					
④ 12mm dia bar @ 250mm c/c					
$= 0.27 \times 43 \times 12.270m \times 0.890kg/m = 939.14kg$					
⑤ 12mm dia bar @ 250mm c/c					
$0.27 \times 43 \times 8.650m \times 0.890kg/m = 331.13kg$					
Continuation = 662.06 kg					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Obtained from borrow pits					
Vide P-03 = 1260.00 cum					
@ ₹175 = 43/m ³					
					₹ 221042 = 00
17/42 Construction of GSB layer by providing well graded material					
Vide P-68 = 39.37 cum					
@ ₹1998 = 93/cum					₹ 78698 = 00
18/43 P.V. laying Rcc Pipe - N.P. in Single Row					

Vide P-03 = 22.50 RM					
@ ₹3554 = 95/RM					
					₹ 79986 = 00
					₹ 20448011 = 00
					₹ 20448011 = 00
Add 12% GST → (+) ₹ 2453761 = 00					
Add 1% L.C. → (+) ₹ 204480 = 00					
					₹ 23106252 = 00
Less 10% below CJT 2310625 = 00					
as per Agreement					₹ 20795627 = 00
Less Previous Payment (-) ₹ 17618790 = 00					
					₹ 3176837 = 00
Recd					
04-05-2022					
JE					

Continuation
5/5/22

कार्यपालक अभियन्ता
आमीन कार्क दिभावा
कार्य प्रमंडल पवेरी (अमलीपुर)