

प्रमाणित किया जाना
है कि मापने पुल में मशीन टैकी
100 पुल है जिसे श्री तेजनाथ
श्रीमान 10 मी 21 मी 10 का
विभाग कार्य कर रहा है।
मधुबन के पदनाम निम्न लिखा
गया है।

Vinayak
10/7/20
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमुख, पकड़ीदयाल
199/20
10-7-20

PAKRIDAYAL DIVISION

MADHUBAN SUB-DIVISION

MEASUREMENT BOOK

No.

962

Name of Office

Date of first entry

Date of last entry

are cancelled, the cancellation must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer

Name of work :-
 Situation of work :- **1**
 Agency by which work is executed :-
 Date of Measurement :-
 N. and date of Agreement :-
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
	1st on A/C Bill				
Name of work - construction of Bridge					
with five year maintenance of					
proposed RCC bridge Across Fourth km					
on madhuban Gadhiya path under NABAR					
Name of Agency - M/S Shivansh construction,					
C/O - Manish Kumar Singh At - New Chandmani					
Muzhari dist - East Champaran					
Agreement No - 11830/2021-22					
Date of work order - 14-03-2022					
Time of completion - 13-12-2022					
1) providing 100 mm ϕ NP3					
Hume pipe - - - all complete					
$2 \times 4 \times 2.50 = 20.00 \text{ m}$					
2) construction of Entankment					
- - - - all complete					
$25.0 \times 7.25 \text{ Bav} \times 0.629 \text{ av} = 114.0 \text{ m}^3$					
3) construction of USB grt					
- - - - all complete					
$25.0 \times 3.75 \times 0.150 = 14.06 \text{ m}^3$					
Signature					
24.05.2022					
J.R.					
4) carrying out boring 3 No					

Sch-XLV-Form No.154

Sch-XLV-Form No.154					Counts of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
(2) providing 1000mm Ø MP3 1/2 P.					
32.0	----- all complete				
vide TMB item (2) PH-2					
20.0m @ RS 3986 = 14/m					RS 79723=00
(2) construction of Embankment					
30.0	lead 1000m - all complete				
vide TMB item (2) PH-1					
114.0m ³ @ RS 190 = 57/m ³					RS 21725=00
(3) construction of G/SB grading I					
31.0	----- all complete				
vide TMB item (3) PH-1					
14.06m ³ @ RS 2892 = 07/m ³					RS 40663=00
(4) carrying out the confirmatory					
9.0	boring for soil ----- all complete				
vide TMB item (4) PH-1					
3.0m @ RS 7000 = 00/each					RS 21000=00
(5) E/W in Excavation of foundation					
1.0	of structure ----- all complete				
vide TMB item 5 (a) PH-2					
476.28m ³ @ RS 76 = 00/m ³					RS 36197=00
(6) E/W in Excavation of foundation					
3.0	of structure ----- all complete				
vide TMB item 5 (b) PH-2					
148.34m ³ @ RS 87 = 00/m ³					RS 12906=00
					C.O.RS 212214=00

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
				BFRS	212.214=00
1 (7) sand filling in foundn trench					
3 5.0					
all complete					
vide TMB item (6) PH-2					
49.95m ³ @ RS 529=77/m ³				RS	26462=00
1 (8) providing pcc in open					
6.0					
foundn - - all complete					
vide TMB item (7) PH-2					
37.07m ³ @ RS 5875=11/m ³				RS	217790=00
(9) S/FB placing HYSD bar					
8.0					
Reinforcement in foundn					
all complete					
vide TMB item (8) PH-3					
9.345MT @ RS 56254=20/MT				RS	525695=00
(10) S/FB placing HYSD bars					
15.0					
Reinforcement in substructure					
all complete					
vide TMB item (9) PH-5					
15.228MT @ RS 56414=20/MT				RS	859075=00
(11) providing RCC M30 in open					
7.0					
foundn - - all complete					
vide TMB item (11) PH-5					
90.97m ³ @ RS 6869=20/m ³				RS	624891=00
				C.O.RS	2466127=00

(Continuation)

9

Scanned with CamScanner