

6th on A/c and Final Bill

52

Sch. XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
N/W - constn of Road and CD works under (SO23 Amarpur choker road to Kishanpur) under ministry NDB				
Agency - Prince constructions				
Agreement No. - 02 NDB/19-20				
Package No. - ministry NDB BRP-71 (Bills-1)				
D/commencement - 31-07-2019				
D/completion - 30-07-2020				
Agreement - 10% below				
Actual D/completion - 09.11.22				

① Road marking with hot applied thermoplastic compound with reflectorizing glass beads - PK 2X2451X 0.10 = 490.20m²

② Construction of embankment with approved material obtained from borrow pits with 9 lift upto 1.5m

CH	Distance	F/A	m/A	Qty
0	0	2.110	—	0.000m ³
50	50	1.990	2.050	102.500
100	50	1.0		

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
28) P/v & fixing of typical memory informatory sign board ————— TL					
01 NO. V.T.M.B. Page (49)					
@ RS 9930.41/each ————— → 9930.41					
29) providing and fixing of Logo board — TL					
01 NO. V.T.M.B. Page (49)					
@ RS 3000.00/each ————— → 3000.00					
30) providing and fixing of citizen information board ————— TL					
01 NO. V.T.M.B. Page (49)					
@ RS 9500.00/each ————— → 9500.00					
31) P/v & fixing of maintenance board — TL					
01 NO. V.T.M.B. Page (55)					
@ RS 9930.41/each ————— → 9930.41					
32) Road marking m ² hot applied thermoplastic compound ————— TL					
490.20 m ² V.T.M.B. Page (52)					
@ RS 1035.06/m ² ————— → 507386.20					

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
GR R	15848393				15846792=
Less 107.92					
peragmt	1584839				1584679=
	14263554				14262113=
Less previous					
paid amt	13718180				
Net payable	5,45,374				543933=

CSP

09/11/22
 A E

Summed

09-11-22

J.E.