

M.V. Barakipul To Meher Miyas Tola
via Ghurna Schott - Dhanraj Construct

Schedule XLV-Form No. 134

Dhanraj Co.

SC

PAID (PAID) ON 12/1/55

DIVISION

Road work SUB-DIVISION

Kuzsela

MEASUREMENT BOOK

-1955

Bond on A/c Bill

53

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction & Maintenance					
of Road from Madhya Vidhyalaya,					
Barakipura to Mehar Miya Tola					
Via Ghurna School under					
M.M.G.S.V (SC)					
Agency:- M/s Dhanraj Construction					
Prop:- Ravindra Kumar Yadav					
At:- Baladrysbari Po- Manikari					
Dist:- Kantihar, Bihar.					
Agreement No:- 30 SRS/2020-21					
Date of Commencement:- 09/7/2020					
Date of Completion:- 08/07/2021					
Actual date of Completion:- work in progress.					
Type of working benchmark pthos					
(i) Bench mark pillars					
B/FIP-33 of TMB Qty:- 4.00 Nos					
@ 3986.95/- = ₹ 15948.00					
(ii) Reference pillars					
B/FIP-33 of TMB Qty:- 12.00 Nos.					
@ 1826.02/- = ₹ 21912.00					
2) clearing & grubbing Road land.					
B/FIP-33 of TMB Qty:- 0.875 HA					
@ 52970.33/- = ₹ 46349.00					
Box cutting:- Excavation for					
Roadway in soil					
B/FIP-33 of TMB Qty:- 26.52 cu m					
B/FIP-46 of TMB Qty:- 118.95 cu m					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F		₹ 15423113.00
34) S/K/P of HYSD Bar Reinf					
54) in Super structure					
B/F/P-37 of HYSD of 2 @ 97mm			0.800m		
@ 52929.00/-					₹ 42343.00
Total work done value					₹ (15765456.00)
Add for GST @ 12%					₹ 1891359.00
Add for L & S @ 1%					₹ 157654.56
Add for S. fee					₹ 220149.00
Total Amount					₹ (18035115.00)
Less for below @ 11.25%					₹ 2028950.00
Gross payable					₹ (16006165.00)
Less for work below					₹ 6230014.00
					₹ (1776151.00)
					₹ 9772006.00

18/10/2022

56

18/10/2022

56

Bm