

2nd on A/c Bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Birojpur Thakur Tola to				
	Saha Tola.				
Name of Agency -	Sri Hemant Kumar.				
Agreement No -	34/SBD/2020-21				
Agreement Value -	Rs 4196212.00				
const. cost. -	Rs 3651080.00				
Maint. cost. -	Rs 545132.00				
Date of Commencement -	21.08.2020				
Date of completion -	20.05.2021				
Rate approved -	(-) 0.26 V. below				
	<u>Work Done</u>				

② Record measurement Dated - 5.7.22

CD Work - Goomda H.P. Culvert

① Earth work in excavation for

Foundⁿ of structure, ---

Face wall - $2 \times 3.900 \times 1.150 \times 1.500 = 13.455$

Pipe portion - $1 \times 5.350 \times 1.130 \times 0.365 = 2.207$

15.662 m³

② P/V PCC M15 concrete for

plain concrete in open foundⁿ ---

Face Wall - $2 \times 3.900 \times 1.150 \times 0.150 = 1.350$

Below pipe - $1 \times 5.350 \times 1.130 \times 0.286 = 1.500$

2.850

less pipe - $0.125 \times 0.785 \times (0.83)^2 \times 5.849 = (-) 0.790$

2.054 m³

17

[illegible]

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- @ Rs 50.69/m ² =					Rs 462.00
					Rs 3070852.00
Add Labour cess @ 1% =					Rs 30709.00
Add GST @ 12% =					Rs 368502.00
					Rs 3470063.00
Less below @ 0.28% =					Rs 9022.00
					Rs 3461041.00
Less provision for payment =					Rs 2251666.00
					Rs 1209375.00
Comp 11.10.22 J.E.					

This work has been physically completed.

Pranley
11.10.22
J.E.

[Signature]