

सिरसी से बैठा टोल (mmhr)

11/11/65 (GHR)

Schedule XLV-Form No. 134

ग्रामीण कार्य विभाग कार्य प्रमोड, पुपरी DIVISION

ग्रामीण कार्य विभाग कार्य प्रमोड प्रमोड नानिपुर SUB-DIVISION

MEASUREMENT BOOK

No 2290

संवेदक :- मनोज कुमार

6th & final Bill

49

Sch. XLV-Form No. 134

[illegible]**Continuation**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty (prev) vide TMB P-40					
Qty = 1 km					
@ ₹ 2020 = 75/km ——— ₹ 2021 = 00					
(2/2) Clearing & grubbing Road					
land etc					
Qty (prev) vide TMB P-40					
Qty = 0.7 Ha					
@ ₹ 49739 = 47/Ha ——— ₹ 34818 = 00					
(3/3) Excavation for roadway					
in soil using manual mas					
etc					
Qty (prev) vide TMB P-40					
Qty = 72.85 m ³					
@ ₹ 81 = 20/m ³ ——— ₹ 5915 = 00					
(4/4) Constr. of embankment with					
material obtained from					
borrow pit etc					
(a) 1000 m Lead					
Qty vide TMB P-41					
Qty = 343 = 36 m ³					
@ ₹ 189 = 39/m ³ ——— ₹ 65028 = 00					
(b) 100 m Lead -					
Qty vide TMB P-41					
Qty = 1083 = 09 m ³					
@ ₹ 142 = 62/m ³ ——— ₹ 154470 = 00					
(5/5) Constr. of Subgraded & earthen					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Shoulder etc.					
Qty vide TMB P-41					
Qty: 693.1 m ³					
@ ₹ 189 = 39/m ³					₹ 131266.00
(6/6+11) Constr. of granular sub base by providing well graded material etc.					
Qty (prev) vide TMB P-41					
Qty: 410.11 m ³					
@ ₹ 2635 = 12/m ³					₹ 1080689.00
(7/7+12) P/v, laying, spreading & compacting of WBM-3 etc.					
Qty (prev) vide TMB P-41					
Qty: 244.74 m ³					
@ ₹ 3209 = 24/m ³					₹ 785429.00
(8/8) Prime Coat:- P/v & applying Primer Coat with Bitumen emulsion etc.					
Qty (prev) vide TMB P-42					
Qty: 2490.75 m ²					
@ ₹ 51 = 69/m ²					₹ 128746.00
(9/9) Tack Coat:- P/v & applying tack coat with bitumen emulsion etc.					
Qty (prev) vide TMB P-42					
Qty: 2490.75 m ²					
@ ₹ 17 = 35/m ²					₹ 43214.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/10) MSS:- P/v. laying & rolling of class graded etc.					
Qty (prev) vide TMB P-42					
				Qty = 2490.75 m ²	
@ ₹ 229 = 23/m ³ —————				₹ 570954 = 00	
(11/13) Constr. of 4m-reinforced plain Cement Concrete Pavement etc					
Qty (prev) vide TMB P-43					
				Qty = 122.4 m ³	
@ ₹ 7980 = 39/m ³ —————				₹ 976800 = 00	
(12/14) Km Stone:- Reinforced Cement Concrete m-15 grade etc.					
(a) Km Stone:-					
Qty (prev) vide TMB P-43					
				Qty = 2 NO	
@ ₹ 2519 = 97/NO —————				₹ 5040 = 00	
(b) 200 m Stone:-					
Qty (prev) vide TMB P-43					
				Qty = 4 NO	
@ ₹ 690 = 14/NO —————				₹ 2761 = 00	
(13/15) Boundary pillar:- Reinforced Cement concrete m-15 grade boundary pillars etc.					
40 NO Qty (prev) vide TMB P-43					
40 NO Qty (prev) vide TMB P-43					
80 NO @ ₹ 539 = 00/NO —————				₹ 43120 = 00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/16) Traffic sign :- P.V. & fixing of Retro reflective coating Mandatory & informative board etc					
(i) 600 mm circular :-					
Qty (prev) vide TMBP - 44					
Qty = 4 NO					
@ ₹ 5616 = 57/NO					₹ 22466.00
(ii) 900 mm equilateral & triangle etc					
Qty (prev) vide TMBP - 44					
Qty = 2 NO					
@ ₹ 6416 = 09/NO					₹ 12832.00
(iii) 600 x 450 mm rectangular					
Qty (prev) vide TMBP - 44					
Qty = 2 NO					
@ ₹ 5461 = 44/NO					₹ 10923.00
(15/17) P/V & laying of hot applied thermoplastic etc					
Qty (prev) vide TMBP - 44					
Qty = 132.2 m ²					
@ ₹ 850 = 93/m ²					₹ 112492.00
(16/18) P/V & laying of hot applied thermoplastic compound etc.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-45					
Qty = 40 m ²					
@ ₹ 947 = 57/m ²				₹	37903 = 00
(17/19) Planting of tree by the road side etc.					
Qty vide TMB P-45					
Qty = 66 NO					
@ ₹ 817 = 41/NO				₹	53949 = 00
(18/21) P/V & erecting direction & place in each location etc.					
Qty vide TMB P-45					
Qty = 1 NO					
@ ₹ 3549 = 04/NO				₹	3549 = 00
(19/22) P/V & fixing of typical MMHSY informetory sign board with logo as per road specification & direction as plate of 1.6 mm etc.					
Qty = 5 NO					
@ ₹ 11805 = 73/NO				₹	59029 = 00
				Sub total =	4347700 =
(i) Less 0.00% below as per agreement				=	0.00
				=	4071700 =
(ii) Less Previous Payment vide TMB P-46				Net =	276090 =
Forwarded 11-11-22				Chk	
SE				22-11-22	
98					