

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from to to PMGSY road under PMGSY (GEN)					
Name of Agency:-					
Shri Gaurav Kumar					
At - Pahla, Shahpur Nyaon					
P.O. - Soorpur Dist - Saran					
Agreement No. & Dated					
73/SB/2021-2022					
Dated 31/03/2022					

Agreement Amount of material					
Rs 25,20,879 = ₹					
Agreement Amount of material					
Rs 83,131 = ₹					
Agreement Rate					
13.50 % below					
Date of work start					
31/03/2022					
Date of work completion					
30/12/2022					
Actual completion date					
15/11/2022					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F. - 8	25,37,422		
Add G. ST @ 12% (10%)			3,04,491		
Add L. Cms @ 1% (H) B			25,374		
Add Self storage fee (H) B			30,900		
		G. Total R	28,98,187		
Less 13.50% below as					
per Ag. Agreement (H) R			3,91,255		
Net B & A Amount (H) R			25,06,932		

Done
15/11/2022
S. E. Maken

Done
16/11/22

AA

Making Statement

- ① Earthwork - 515.99 m³
- ② Stone Metal - 163.31 m³
- ③ Stone Chits - 179.01 m³
- ④ Coarse Sand - 111.10 m³
- ⑤ Stone Dust - 22.38 m³

Done
15/11/2022
S. E. Maken