

Name of work - Rohar to Dakshin Muskeru

Shedule XLV Form No. 134.

Biraul

DIVISION

(NDB-BRIS)

Biraul

SUB-DIVISION

MBNc-1028

Measurement Book

Agency - Sri Amayathal nra

1st on A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
All work Construction of Road with Maintenance from Rohar to Dakshin - Mushari					
Agency - Sri Amarnath Jha.					
Agreement No - 12-SB/2021-22					
Date of start - 1/11/21					
Completion date - 3/1/22					
Agreed value Rs - 1,56,594.82 =					
Rate - 6.89 ft Below -					

Measurements					
(1) Fixing M.M.S.Y. Project logo board as per specification					
= 02 Nos.					
(2) Providing & Fixing Bench Mark Pillars as per Specifi.					
= 02 Nos.					
(3) Construction of Reference Mark Pillars - as per Specifi					
= 09 Nos.					
(4) Clearing & Shrubbing Road lands as per Specifi.					
Area = $1 \times 2185.0 \text{ mt} \times 3.50 \text{ mt}$					
= 7647.50 mt ²					
= 0.765 Hect.					

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
(12) P/L - R.C.C - 600mm dia Pipes					
28 vide item - 5/A, P-6 = 22.50 mt.					
@ A - 2670.87 / ml - A -					60092
(13) R.C.C - 1000mm dia Pipes					
29 vide item - 5/B, P-6 = 15.0 mt.					
@ A - 3756.6 / ml - A -					56340
(14) Plastering with C.M. (1:4)					
30 vide item - 6, P-6 = 111.32 ml					
@ A - 186.55 / ml - A -					20767 =
(15) Construction of Sub-grade					
vide item - 7, P-4 = 418.20 m ³					
item - 2, P-8 = 147.15 m ³					
Total = 565.35 m ³					
@ A - 191.76 / m ³ - A -					108412 =
(16) Providing / laying U.S.B.					
vide item - 1, P-7/8					
= 989.75 m ³ @ A - 3362.60 / m ³ - A -					3328133 =
(17) P/L - W.B.M. gr - 3					
vide item - 3, P-8/9 = 599.10 m ³					
@ A - 4178.66 / m ³ - A -					2503435 =
Total A =					7361614 = 00
Add. U.S.B. @ 12% =					883394 =
Add. L.S. @ 1% =					73616 =
Add. S/A Fee - A =					121050 =
Total A =					8439674 =
Less - 6.89% Below =					581494 =
Below A =					78,58,180 = 00
17/8/22					