

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Construction of Road					
From Andrews - Dharakara Road Dilkupigha					
To Bakera.					
Agency - Harish					
Agreement No - 17/SBD/2020-21					
Date of commencement - 12/2/21					
Date of completion - 11/2/22					
Actual date of completion - 28/7/22					
Date of entry - 28/09/22					
MEASUREMENT					
① E/D in excavation for foundation					
-----do-----do-----do					

2X	9.06 X	1.40 X	1.50	38.05243
2X	4.85 X	1.53 X	0.365	5.41343
				43.46943
② P/R PCC 4-15 as leveling				
-----do-----do-----do				Eq
2X	9.06 X	1.40 X	0.15	3.805243
2X	4.931 X	1.53 X	0.15	3.77343
less Pipe	0.25 X	0.7853 X	1.23 ² X	5496 C 3.26343
				4.31143
③ P/R PCC in open foundation				
-----do-----do-----do				Eq
2X	8.76 X	$\frac{1.25 + 0.40}{2}$ X	2.58	37.29143
2X	8.76 X	0.40 X	1.20	8.4143
less Pipe	2X	0.7853 X	1.23 ² X	0.6226 12.95543
				42.74643

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	A.P.				Rs 11139567/-
30) PWT by RCC MB Pipe					
.....20.....20.....E/L					
15.00 W	VTMBP-14				
15.00 W	VTMBP-17				
30.00 W	@ Rs 3449.28/W				Rs 103478/-
31) Painting Two coats on new surface					
.....20.....20.....E/L					
183.602 W ²	VTMBP-19				
112.592 W ²	VTMBP-19				
301.194 W ²	@ Rs 100.80/W ²				Rs 30360/-
32) P/W 1.5 W current running					
.....20.....20.....E/L					
38.88 W ²	VTMBP-19				
24.48 W ²	VTMBP-20				
63.36 W ²	@ Rs 52.27/W ²				Rs 3312/-
					Rs 1157677/-
					Rs 1389206/-
					Rs 115767/-
					Rs 144209/-
					Rs 13226399/-
					3708/-
Less 0.4% Below As Per Agreement					Rs 14544/-
					Rs 13211850/-
					13222696/-
Less Provisory Payment					Rs 7875348/-
C & P					Rs 5336502/-
07/11/22					5347348/-
Continuation					