

Baithyathpur ammbi to Kendaia Subgarapur
(Kendaia)

Schedule XLY Form No. 134.

3054 M/P.

M/P

E. E. R. W. D. Navaoda. DIVISION

A. E. R. W. D. Higua. SUB-DIVISION

श्री अरुण हिंदु

Measurement Book

2346

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	P.	
					2nd and Construction work
					Final Bill
NW- Baijmathpur Gram to					
Kadua Srisampur.					
Agency - Maa chinnmastika					
Projects Pvt. Ltd.					
Agg No - 03 MR 3054/MAP/21-22					
Date of W.O - 09-02-22					
Date of completion - 08-11-22					
Actual date of completion - 11-07-22					
Date of measurement 11-07-22					

(1) Road marking on B.T					
Surface					
2x	50x	30.00	0.100	=	300m ²
2x	50x	30.00	0.100	=	300m ²
2x	5x	30.00	0.100	=	30m ²
2x	1x	20.00	0.100	=	4m ²
					= 634m ²
(2) Boundary Pillar					
2x	4x	11 Nos.	=	88 Nos.	
(3) Km Stone - 04 Nos.					
(4) 200mm Stone - 13 Nos.					
(5) 600mm sq. - 08 Nos.					
(6) 600mm Circular - 10 Nos.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Rs	72,80,766	=	00
Add s. fee	4	Rs	64,432	=	00
		Rs	73,45,198	=	00
less 22-21% below	1	Rs	16,31,368	=	00
		Rs	57,13,830	=	00
less previous paid	1	Rs	48,44,154	=	00
		Rs	8,69,676	=	00
<i>11/07/22</i> <i>11/07/22</i> <i>11/07/22</i> <i>11/07/22</i> <i>11/07/22</i> <i>11/07/22</i>					
		Rs	48,46,137		
		Rs	9,15,000		
		Rs	57,61,137		

Memo of Payment -					Rs 869676 = 00
01.	By S. D. C 5%	Rs	43484	=	00
2.	By T. T. C 2%	Rs	17394	=	00
3.	By C.A.S.T. C 1%	Rs	8697	=	00
4.	By S.A.S.T. C 1%	Rs	8697	=	00
5.	By L. C. C 1%	Rs	8697	=	00
6.	By Roy	Rs	-		
7.	By S. F.	Rs	-		
8.	By Total	Rs	72180	=	00
			Rs 159149		
	By cheque	Rs	719527		
			Rs 869676		
Passed for Rs 869676 (Eight Lakh Sixty Nine thousand Six hundred seventy six only)					