

Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.
(These four lines should be repeated at the commencement
of the measurements relating to each work).

Continuation

1st on A/c Bill
Abstract of Cost

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Providing and fixing 1+2 Bench marks & pillars: vide TMB P-1					
(i) Bench marks = 0.79 km					
@ Rs 981.20/km					Rs 3145 = 00
(ii) Reference pillars = 0.79 km					
@ Rs 1827.85/km					Rs 1444 = 00
2. Clearing and grubbing road land: vide TMB P-1					
Qty = 0.4 ha					
@ Rs 1133.76/ha					Rs 20454 = 00
3. Excavation for roadway in box cutting: vide TMB P-2					
Qty = 74.85 m ³					
@ Rs 74.16/m ³					Rs 5551 = 00
4. Construction of embankment from material obtained from 100m lead vide TMB P-2					
Qty = 468 m ³					
@ Rs 141.14/m ³					Rs 66054 = 00
5. Construction of D.S.B 10+18 vide TMB P-2 11+16					
Qty = 314.75 m ³					Rs 1031575 = 00
@ Rs 3280.57/m ³					Rs 103158 = 00
					Rs 199806 = 00

Continuation

Rs 1128223 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Providing laying 12+17 spreading compacting 10mm g.II vide TMB P-3 Qty = 223.33 m ² @ 3986.81/m ² 890370 = ∞					
7. @/w in excavation for foundation vide TMB P-3 Qty = 31.32 m ³ @ 269.32/m ³ 8435 = ∞					
8. Providing 15 P.C.C as Levelling Course. vide TMB P-4 Qty = 5.68 m ³ @ 5593.39/m ³ 31770 = ∞					
9. Common Concrete m ² in Sub structure complete vide TMB P-4 Qty = 27.74 m ³ @ 6395.66/m ³ 177416 = ∞					
10. Providing and laying NP3 Hume pipe vide TMB P-4 Qty = 15 m @ 2589.50/m 38843 = ∞					
11. Providing and fixing					

Continuation

JB-218 2275062

