

Name of work - Tax to Shikeshwadih 10

Karain

Schedule XLV-Form No. 134

(MMGSKSC)

Biraul

DIVISION

Kushwar Ashan East

SUB-DIVISION

28

1109

Measurement Book

Agency - Sir, Manoj Kumar Yadav

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
(1) Setting out Bench Mark Pillars					
Vide - T.M.B, item-2, P-16					
= 01 NO @ Rs	4221.10/ea	- A -	4221-		
(2) Constr. of Reference Pillars					
Vide - it-3, P-16 = 04 Nos					
@ A -	1958.54/ea	- A -	7834-		
(3) Clearing & grubbing Road lands.					
Vide T.M.B, it-1, P-11 = 6.2485 Hec.					
it-1, P-16 = 0.112 Hec					
Total = 6.3605 Hec					
@ A -	32970.330/Hec	- A -	19096-		
(4) Constr. of embankment - mud - level - 1000 mt.					
Vide T.M.B, it-2, P-11 = 315.075 m ³					
it-4/A, P-16/17 = 102.90 m ³					
Total = 417.98 m ³					
Limit = 400.460 m ³					
@ A -	190.36/m ³	- A -	76232 =		
(5) Construction of Embankment - level - 100 mt.					
Vide T.M.B, it-3, P-11 = 735.35 m ³					
it-4/B, P-17 = 233.20 m ³					
Total = 968.55 m ³					
Limit = 934.406 m ³					
@ A -	154.280/m ³	- A -	144160 =		
(6) Construction of Sub-grade - adjacent to C.B., w.B.M., C.C. all complete works.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21) Planting & Maintenance me 04 1800s					
Vide-it-17, P-20 =			121m ²		
@A- 542.180/ku -A-					6566=
(22) Pr. Road Marking					
Vide-it-18, P-20 =			631m ²		
@A- 842.620/ku -A-					5368=
(23) Pr. G/work in excav.					
Vide-it-7, P-12 =			77.23 m ³		
@A- 277.89/m ³ -A-					21,554
(24) P/L - T/C P/L - Road					
Vide-it- 8, P-12 =					
= 9.56m ³ @A- 493.78/m ³ -A-					4721=
(25) P/L - P.C.C - M/S - to wda.					
Vide-it- 9, P-13 =			7.04m ³		
@A- 6336.94/m ³ -A-					44612=
(26) Pr. B/work (1:4) - H/walls -					
Vide-it- 10, P-13 =			67.56m ³		
@A- 6041.73/m ³ -A-					407816=
(27) P/L - R.C.C - 600mm Ø HPB - Pipes					
Vide-it- 12, P-13 =			7.50mt.		
@A- 2693.70/mt -A-					20203=
(28) P/L - R.C.C - 1000mm Pipes					
Vide-it- 11, P-13 =			15.0 mt.		
@A- 3805.106/mt -A-					57077=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
(29) Plastering with C.M. (1:4)				
Vide it- 13/P-13 =				83.28 m ²
@ 192.00/m ² - A -				15996 =
(30) Painting with Appox Paints				
Vide it- 20/P-21 =				83.28 m ²
@ 139.83/m ² - A -				11645 =
Total A =				77716.41 = 00
Add. G.S.T. @ 12% =				9325.97 =
Add 4% @ 1% =				7771.6 =
Total A =				87819.54 = 00
less - 0.11% Bel/00 = (-)				9660 =
Net Total =				87722.94 =
less - Previous Payment = (-)				51137.93 =
Net Payment =				36585.01 = 00
25/04/22				
JS				
JS				
JS				