

4th on A/C & final bill


25


Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area				
	No.	L.	B.	D.					
Name -	Near middle school								
	Kowahi to Khakham Singh								
E.A -	Amarendra Kumar Singh								
Agg No -	50/030/11111111/20-21								
Agg value -	9710313.00								
D.O.S -	24-09-2020								
D.O.C -	29-09-2021								
Actual date of completion -	05-06-2022								
Date of measurement -	05-06-2022								
(31) Earth works in excavation									
for school									
	20	0.9	1.50		= 27.00				
	10	0.9	1.50		= 13.50				
					T= 40.50				
					W				
(32) providing P.C.C mix concrete									
as per con -									
	20	0.90	0.15		= 2.70				
	10	0.90	0.15		= 1.35				
					T= 4.05				
					con				
(33) Brick masonry work in									
cement mortar (1/4) in foundation									
complete ---									
	20	$\frac{(0.75+0.40)}{2}$		2.25	= 26.16				
	10	$\frac{(0.75+0.40)}{2}$		2.25	= 13.08				
					T= 39.24				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36) plastering with cement mortar (1:4) on brick work					
ndel idorm us 36 P/26					
98.00 sqm @ 174.84					
					= 17134.00
					T= 8472088.00
Add 137.45 sqm @ 110.1371.00					
Add S/P @ 131645.00					
					T= 9705104.00
less previous P/2360 5959083.00					
					T= 3746021.00
work has been completed as per specification					


 05-06-22
 P/2


 05-06-22

material statement

(1) Earth - 1286.97 cum	
(2) Bricks - 20.50 thousand	
(3) Stone chips - 234.70 cum	
(4) S. Sand - 45.50 cum	
(5) Stone - 30.00 cum	
(6) dust - 6.07 cum	
(7) Prime coat continuation	