

MIR

Bhadure Road to Kethu

Schedule XLV-Form No. 134

Spill No 16

Division Spill No 16

Division Spill No 16

815

MEASUREMENT BOOK

Spill No 16

2nd and final Bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const/Repair of road from Bhadwa Road to Kotwara under MR 3054 scheme					
Agency - Sri Dharamraj Kumar Singh					
Government No 40 MBD/3054 MR/2021-22					
Date of work order - 25-11-2021					
Date of Completion - 24-08-2022					
Record Measurement					

Date of Entry - 28/7/2022					
Item No (1/15) Plv Provision of reflective Skere traffic cone as per TS - 04 Nos					
Item No (2/16) Plv R.C.C. Mit Trade boundary Pillar as per TIS - 16 Nos					
Item No (3/17) Plv and fixing 60mm equilateral triangle as per TIS - 2 Nos					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (4/18) Plv and fixing 600mm circular as per TIS					1 No
Item No (5/15) Plv and fixing 600mm x 450mm rectangular - as per TIS					2 Nos
Item No (6/20) Plv Planting of tree and their Maintenance for One year - TIS					
1x 34 Nos					34 Nos
1x 35 Nos					35 Nos
					69 Nos
Item No (7/23) Plv Guard Stone/as per TIS					32 Nos
Item No (8/24) Plv Brick masonry in parapet 5x2x6 10x0.40x0.60					14.40 m ³
Item No (9/25) Plv Plastering on Brick masonry work - TIS					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 X 4.00 X 6.00 X 0.60					72.00 m² 144.00 m²
5 X 2.00 X 6.00 X 0.40					24.00 m² 48.00 m²
5 X 4.00 X 0.40 X 0.60					4.80 9.60 m²
					100.80 m ²

Item No (10) p/v and painting
(26)
on plastering — 5/8

5 X 4 X 4 X 0.60	48.00 m ²
5 X 2 X 4.00 X 6.00	240.00 m ²
5 X 4 X 0.40 X 0.60	4.80 m ²
	292.80 m ²

Arunav
28/7/2022
T.E.

Neeraj
28/7/2022
M.E.

AB8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost.				
(1) Plv cleaning and grubbing of road land.					
0.648 Hect vide TMB Page (8)					
@ Rs 49496 = 70/Heet - Rs					32074 = w
(2) Plv const of Scarifying Surface.					
607.50 m ² vide TMB Page (8)					
@ Rs 15 = 40/m ² — Rs					9356 = w
(3) Plv const of Subgrade and ELS					
1195.20 m ³ vide TMB Page (8)					
@ Rs 176 = 75/m ³ — Rs					211252 = w
(4) Plv const of USB Grt					
88.033 m ³ vide TMB Page (8)					
@ Rs 1821 = 37/m ³ — Rs					160341 = w
(5) Plv laying Spreading and compacting WBM II					
92.02 m ³ vide TMB Page (8)					
@ Rs 3157 = 25/m ³ — Rs					290530 = w
(6) Plv laying Spreading and compacting WBM III					
140.38 m ³ vide TMB Page (8)					
@ Rs 2951 = 50/m ³ — Rs					414332 = w
(7) Plv and applying Primer coat (SS-I)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1871.73 m ² vide TMB Page (9)					
@ Rs 40 = 97 / m ² —					Rs 76685 =
(8/8) Plv and applying tack coat (Rs-1)					
1871.73 m ² vide TMB Page (9)					
@ Rs 13 = 90 / m ² —					Rs 26017 =
(9/9) Plv laying rolling close graded premix					
1871.73 m ² vide TMB Page (9)					
@ Rs 174 = 36 / m ² —					Rs 326355 =
(10/10) Plv and applying tack coat					
6075.00 m ² vide TMB Page (9)					
@ Rs 11 = 66 / m ² —					Rs 70834 =
(11/11) Plv laying SDBC					
151.89 m ³ vide TMB Page (9)					
@ Rs 7404 = 65 / m ³ —					Rs 1124692 =
(12/12) Plv and Fixing KM Stone					
3 Nos vide TMB Page (9)					
@ Rs 2064 = 03 / each —					Rs 6192 =
(13/13) Plv and fixing 200 m Stone					
7 Nos vide TMB Page (10)					
@ Rs 597 = 57 / each —					Rs 4183 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Plv and erecting direction and Place identification 0.96 m ² vide TMB Page (10)					
@ BS 12734 = 49/m ² - BS 12417 = 10					
(15) Plv traffic cones 16 Nos vide TMB Page (10) 4 Nos vide TMB Page (13) 20 Nos					
@ BS 1225 = 59/each - BS 24512 = 10					
(16) Plv Boundary Pillar 16 Nos vide TMB Page (13)					
@ BS 4912 = 14/each - BS 7874 = 10					
(17) Plv and fixing boom equilateral triangle 10 Nos vide TMB Page (10) 2 Nos vide TMB Page (13) 12 Nos					
@ BS 3719 = 68/each - BS 44636 = 10					
(18) Plv and fixing boom Circular 4 Nos vide TMB Page (10) 1 Nos vide TMB Page (14) 5 Nos					
@ BS 3888 = 22/each - BS 19441 = 10					
(19) Plv and fixing boom X 450 mm rectangular					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6 Nos vide TMB Page (10)					
2 Nos vide TMB Page (13)					
8 Nos					
@ Rs 3748 = 41 / each - Rs					29987 = w
(20) Plv Planting of trees					
by Road Side					
69 Nos vide TMB Page (14)					
@ Rs 799 = 08 / each - Rs					55137 = w
(21) Plv and laying hot					
applied thermoplastic					
324.00 m ² vide TMB Page (11)					
@ Rs 735 = 40 / m ² - Rs					238270 = w
(22) Plv and fixing					
MMSy 2 Logo Band					
2 Nos vide TMB Page (11)					
@ Rs 9099 = 70 / each - Rs					18199 = w
(23) Plv Guard					
Stone as per T.S.					
32 Nos vide TMB Page (14)					
@ Rs 492 = 14 / each - Rs					15748 = w
(24) Plv Brick masonry					
work in parapet -					
14.40 m ³ vide TMB Page (14)					
@ Rs 5072 = 92 / m ³ - Rs					73050 = w
(25) Plv Plastering on					
Brick masonry work					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
100.80 m ² vide TM B Page (15)					
@ Rs 149 = 56/m ² - Rs					15076 = 0
(26) P.V. Painting two					
(26) Coat with Primer Coat					
292.80 m ² vide TM B Page (15)					
@ Rs 95 = 63/m ² - Rs					28000 = 0
					Rs 3335190 = 0
Add 12% GST - H) Rs					400223 = 0
Add 1% Less - W) Rs					33352 = 0
					Rs 3768765 = 0
Less Previous Payment					Rs 3531586 = 0
<u>Balance</u>					Rs 237179 = 0
28/7/2022 F.E.					28/7/2022 N.E.

Continuation