

Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the completion of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Q.	

Name of Work: - Construction of
 M/R Road Akbarpur Yadunathpur
 Road to Thumba ✓

Name of Agency: - Shree Baldev Singh
 village g.p. - Salendarnagar Arangal

Agg. No: - 04/MR 3054/2020-21

Agg. Amount - ₹ 27391351.60

Date of work start: - 09-07-21

Date of Completion - 08-07-22

Date of measurement: -

① clearing & grubbing Road land
 do-do all complete job

$$2 \times 1150 \times 1.00 = 2300 \text{ or } 0.23 \text{ HA}$$

② Construction of subgrade & earthen
 shoulder do-do all complete job -
 B.T portion

$$2 \times 1150 \times 1.50 \times 0.60 = 1380 \text{ or } 0.0138 \text{ HA}$$

Limit 575.00 m³

B.F. 19,05,943.00

Sch. XLV-Form No. 134 10

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B.F. 1914508.00
(15) Providing & Fixing type					
70/R 3054 Board					
Qty - 4 Nos					
@ Rs 9336 = 32 per Nos					Rs 373488.00
					1943288.00
					Total Rs 1951353.00
					233195.00
Add 12% G.S.T					(+) Rs 234162.00
					19433.00
Add 1% Labor cess					Rs 19513.00
					Total Rs 2205020.00
Less 13.91% Aggravated					(-) Rs 306719.00
					Rs 1898309.00
Add signiorage fee					Rs 19358.00
					Total Rs 2224378.00
					2215266.00

Less 13.91% Below Agg					(-) Rs 308144.00
					Rs 309410.00
					Net Rs 1914768.00
					1907122.00
					Rs 18,05,000.00

13.05.22
AE

2
13.05.22
J.E

Line/Aster & Not