

(6th & Final Fill of
52 construction)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:-	Construction of				
Road From	Narvadiya to Narvadiya				
Agency:-	Andi Kumari, Purna.				
Agreement No.	1405BD/2019-20				
Date of start	18-02-2020				
Date of completion	17-02-2021				
Actual Date of completion	28-06-21				

(ABSTRACT OF COST)

1/1 setting out construction
of Bench mark 2 Nos
on P. 45 @ Rs.
4395 = 52/each

					Rs. 27912/-
2/2	Providing & fixing Refrance Pillar 6 Nos on P. 46-02 @ Rs. 2013 = 50/each				Rs. 12,081/-
3/3	clearing and grubbing Road Land 0.70 hecter on P-46-02 @ Rs. 21133 = 76/hecter				35,974/-
4/4	Excavation for Box cutting 99.75 m ³ on P-46-04 @ Rs. 7416				Rs. 73972/-

Continuation

Rs. 64,243/-

B/F-1, 23 92422

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37/39 Providing & Weel hole					
14 Asutment & R. wall					
20 N/S on P. 600					
(21) 10 - 121 285/each					
					1-97482
38/40 Drainage & Pot hole					
Deck slab 4 x 16'					
on P. 49 - (21)					
@ 10 - 4 42 21					
each					1-17692
39 40/42 Painting on Parapet					
wall of slab					
52.12 m ² - 11 on					
P-12 (10) @ 10					
972 19/11					1-51632
h- 1,24,15					1072-
Add 12-L Cr. S.T (F) 14,89					1812-
Add 1-L Labour cost (F) 1,24					1512
h- 1,402					9,0712
0.8 S/L Below Akber Agreement					1,42092
h- 1,40					24,862
Less previous payment (F) 1,25					19,500-
P- (50)					
h- 15,05					362-
h- 15,05					362-
Pruman 02-09-22					
(J.G)					
C.P.P.					
12-9-22					
EE					

Continuation