

Schedule XLV-Form No. 134

Toi श्रीराम 21/9-21/9
(NDB BRRP)

Darbhanga-1

DIVISION

Hanumanagar

SUB-DIVISION

3960

MEASUREMENT BOOK

Paresh Construction

1st on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Nil work - Construction of Road from Tol to Muslim Tol, Thabica to 1. with Box-culvert-3x8.0mt x 3.5					
Agency - Prithvi Construction.					
Agreement No - GI-SB/2021-22					
Date of Start - 20/01/22					
Date of Compli - 19/01/23					
Agreed material Rate - 297066/3=00					
Rate - 8.98/- Below					

Measurement = 10-2-22					
(1) PIF - MIMCISY Project					
Large Boards = 02 Nos.					
(2) Setting out Bench Mark					
Pillars as per Specification					
= 02 Nos					
(3) PIF - Reference Mark - Pillars					
= 07 Nos					
(4) Clearing & Rubbing					
Road Pavement -					
Area - $1 \times 1720.0 \text{ mt} \times 3.50 \text{ mt}$					
= 6020.0 mt^2 = 0.602 Hect.					
(5) Disposal of existing					
Structure as per					
Specifi.					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Work- Constr. of Road from					
Tol to Muslim tol,					
Dhabia to/a with Base					
Culvert- 3x 8.0mt x 3.5mt.					
Agency - Protosh Construction.					
Agreement No -	61-SB7/21-22				
Date of start	20/01/22				
Completion date -	19/01/23				
Agreed value -	29706613=00				
Date of Measurements -					

treasure works					
(1) Construction of Embankment with materials obtained from Borrow-Pits on periphery					
(A) C.C. Portion - lead - 100mt.					
$1772 \times 10.0\text{mt} \times 0.60 \times 0.20 =$					33.60m^3
$107 \times 30.0\text{mt} \times 0.70 \times 0.20 =$					42.0m^3
Total =					75.60m^3
(B) B.T. Portion - lead - 100mt.					
$12 \times 20.0\text{mt} \times 1.0 \times 0.20 =$					48.0m^3
$5 \times 10.0\text{mt} \times 0.70 \times 0.20 =$					7.0m^3
Total =					55.0m^3
(2) P.H. - hard shouldering with Bricks on edge sealing.					
C.C. Portion = $1 \times 2 \times 440.0\text{mt} \times 0.25\text{mt}$					
less for obstructions = 220.0mt					
$1 \times 2 \times 2 \times 30.0\text{mt} \times 0.25 = (-) 30.0\text{mt}$					
Balance = 190.0mt					

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of Est.</u>					
(1) PIF- Project Jugo Boards					
vide T.M.B, it-1, P-35					
= 03 Nos @ $\text{Rs} - 9845.96/\text{cu} - \text{ft} -$					29538 =
(2) Setting out. B.M. Pillars					
vide it-2, P-35 = 02 Nos					
@ $\text{Rs} - 4098.62/\text{cu} - \text{ft} -$					8197 =
(3) PIF- Reference Pillars					
vide it-3, P-35 = 07 Nos					
@ $\text{Rs} - 1900.97/\text{cu} - \text{ft} -$					13307 =
(4) Clearing & grubbing					
vide it-4, P-35 = 0.60 Hect.					
@ $\text{Rs} - 54971.14/\text{Hect} -$					32983 =
(5) dismantling existing.					
Structure - Complete work					
vide it-5, P-35 = 436.80 m ³					
@ $\text{Rs} - 265.71/\text{m}^3 -$					116062 =
(6) Ar. Road. Side excava.					
vide it-6, P-35 = 1778 m ³					
@ $\text{Rs} - 92.67/\text{m}^3 -$					1648 =
(7) Consts. of Embankment.					
road - 1000 mt.					
vide T.M.B, it-7, P-35/36 = 4279.41 m ³					
it-11A, P-46 = 75.60 m ³					
Total = 4355.01 m ³					
Unit = 4345.21 m ³					
@ $\text{Rs} - 240.30/\text{m}^3 -$					1044154 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for Protection works					
vide it-6, A-47 = 92.16 m ²					
@ A-3556.0/m ² - A-327721 =					
Total - A = 26777558 = 00					
Total - A = 26792148 = 00					
Add. @ 12.1 G.S.T = 3215058 =					
Add @ 1.45 = 267921 =					
Total - A = 30275127 = 00					
less 8.98% Below = (-) 2718706 =					
Balance - A = 27556421 = 00					
less previous payments - 1st out A/C = (-) 17053124 =					
2nd out A/C = (-) 9062163 =					
(P-45)					
Balance - A = 1441134 = 00					
Net Payment - A = 1441134 = 00					
Total Amount - A = 26777558 = 00					
Add. 12.1 G.S.T = 3213307 =					
Add - 1.45 = 267776 =					
Total - A = 30258641 = 00					
less - 8.98% Below = (-) 2717226 =					
Balance - A = 27541415 = 00					
less previous payments - 1st out A/C = (-) 17053124 =					
2nd out A/C = (-) 9062163 =					
(P-45)					
Balance - A = 1426128 = 00					
Work has been complete maint. start.					
30.8.22 30/8/22 J.E					
AK					
Ch. 8					
15/9/22					