

प्रमाणित किया जाता है कि इस मापी पुस्त.
मे मशीन के द्वारा अंकित कुल 100 एक सी
पन्ने है यह मापी पुस्त श्री. अशोक सिंह
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल 29 फरवरी को निर्गत
किया जाता है।

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, मधुबनी

प्रमाणित

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2629

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/C Bill.

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(Those four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of					
R.C.C. Bridge in Between Aurash's					
Mossy to Maayhav. Under Ministry					
NDB Bridge.					
Agency: → M/S Uthor Bihar Construction					
Prop. Sri. Sanjay Kumar					
Agreement No. → B.I.S.B.D/2021-22					
Date of Commencement: → 27.01.22					
Date of Completion: → 26.07.23.					

ABSTRACT OF COST.

Item No. (121) Excavation in	
foundation for structure - EL.	
Qty. vide MB-2615, P-01,	
Qty = 444.40 m ³ .	
② 6, 335.00 / m ³ = 6, 148,874 =	
(i) 3m to 6m depth - EL	
Qty. vide MB-2615, P-01	
Qty = 93.69 m ³ .	
② 6, 397.00 / m ³ = 6, 37,195 =	
Item No. (16) Supplying, fitting	
replacing of T.M.T box Rein-	
forcement - - - 4 EL.	
Qty. vide MB-2615, P-02 = 4559.24 kg.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (3/5) Providing Base in					
Construction 2144-M ₃₅ -12H					
Qty. vide TMB, P-06,					
Qty = 328 m.					
② $17,908 \text{ m}^2 = 17,908 \times 3.28 = 58,738.24 \text{ m}^3$					
Item No. (4/12) Providing P.C.C					
M ₁₅ in concrete - 12H					
Qty. vide TMB, P-06					
Qty = 14.14 m ³					
② $6774 \text{ m}^2 = 6774 \times 14.14 = 95,742.26 \text{ m}^3$					
Item No. (5/14) Providing R.C.C.					
M ₃₀ grade concrete - 12H					
Qty. vide TMB, P-06					
Qty = 159.74 m ³					
② $8025 \text{ m}^2 = 8025 \times 159.74 = 12,81,914.25 \text{ m}^3$					
Item No. (6/19) Providing Steel					
Linear 6mm thick - 12H					
Qty. vide TMB, P-07					
Qty = 7.10 Tonne					
② $83,406 \text{ m}^2 = 83,406 \times 7.10 = 5,93,189.26 \text{ Tonne}$					
Item No. (7/20) Supplying, Fixing R.C.C. grade					
Placement of 12mm bar structure - 12H					
Qty. vide TMB-2615, P-17,					

Continuation 1854.704

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide MB-2415 P-19 = 7510.451					
Total = 9425.151					
= 9.425 Term					
(a) b, 71,704 = w/T = b, 6,76,376 = w					
Item No. - (B/S) R.C.C. grade					
M3 in sub-structure etc					
Qty. vide MB-2415 P-17 = 46.17 m ³					
" " P-17, 46.17 "					
" " P-20, 39.15 "					
Total = 131.49 m ³					
(a) b, 8343 = w/m ³ = b, 10,97,021 = w					
Total = b, 1,34,12,565 = w					
Add. 12% W.S.T = b, 16,09,508 = w					
Add. 1% L. cons = b, 1,34,126 = w					
Add. 1.44% S. fee = b, 1,89,654 = w					
Total = b, 1,53,45,853 = w					
8.78% Below CA = b, 13,47,365 = w					
Total = b, 1,39,98,488 = w					
Deduct prepared Bill = b, 1,19,14,779 = w					
Total = b, 20,83,709 = w					
					21/09/22
					J.E

Continuation