

① Loss to Bhithi

Schedule XLV-Form No. 134

② Loss to Cashiers

③ Navtoli to Muskhari

(FSR)

Darbhanga. 1

DIVISION

Darbhanga

SUB-DIVISION

Ny.B No - 3964

MEASUREMENT BOOK

24/48 - 21/22/3415

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - 3054-FDR-Permanic Restoration Rd (I) 1058 to Bhitli Jak.					
Name of Agency - Ritesh Kumar At Dhoi Nampoli (Darbhanga)					
Agent No. - 44 F2/2021-22					
				dt - 02.01.22	
Date of work start - 02.01.2022					
Time of compl - 06.02.2022					
Actual date of compl - 8.5.2022					

work done -

(1) Constr. of sub-grade & earthen shoulders with appropriate formation borrow pits - 1000 M.

over the earthen shoulders

(In ditches due to rain cuts due to flood)

$$2 \times 30M \times 1.10M \times 0.30M = 19.80M^3$$

$$2 \times 30M \times 1.10M \times 0.35M = 23.10M^3$$

$$2 \times 30M \times 1.25M \times 0.25M = 18.75M^3$$

$$2 \times 30M \times 1.20M \times 0.35M = 25.20M^3$$

$$2 \times 30M \times 0.90M \times 0.45M = 24.30M^3$$

$$2 \times 30M \times 1.10M \times 0.40M = 26.40M^3$$

$$2 \times 30M \times 1.20M \times 0.35M = 25.20M^3$$

$$2 \times 30M \times 1.10M \times 0.40M = 26.40M^3$$

$$2 \times 30M \times 1.20M \times 0.30M = 21.60M^3$$

$$2 \times 30M \times 1.20M \times 0.35M = 25.20M^3$$

Continuation

$$\Rightarrow 233.55M^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) For & laying 20mm thick min. seal surface — do sty. asphalt — No. (5) width — 0.50 m. MB = 1023.40 m ²					
Munc' 8.5.22 G.S.				from 08/05/22 P.R.	
Abstract of cost					
(1) constn. of sub-grade & earthen shoulders with app. mate. obtained from borrow pits — @ 1000 m.					
sty. width — 0.10 m. MB = 233.55 m ² @ 237.43 / m ² = 55452					
(2) constn. of G.S.B. with well graded mate. of — sty. width — 0.20 m. MB = 35.70 m ² @ 2697.28 / m ² = 97052					
(3) For & laying & spreading WBM Grade III — do sty. width — 0.30 m. MB = 66.093 m ² @ 3416.57 / m ² = 225810					
(4) For & app. prime coat with bit. emulsion (SS-1) — sty. width — 0.40 m. MB = 88.24 m ² @ 49.31 / m ² = 43454					

Continuation → 421769-00
C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Pro. 2 off Jack coat with bit. emulsion (RS-1)				B.F. $\Rightarrow$	421769 =
Qty. in dep - 0.6 off. MB = 1023.425 m ²				@ 16.26 / m ² =	17153 =
(6/6) Pro. 2 laying 20 mm thick min seal surface					
Qty. in dep - 0.6 off. MB = 1023.425 m ²				@ 21.736 / m ² =	222463 =
Total $\Rightarrow$					661385 =
Add GST @ 12% as per Act					79366 =
Add lab. cess @ 1% "					6614 =
Add S. Fee @ 1.35% "					8929 =
Total $\Rightarrow$					756294 =
Less 0.102% below as per Act					151 =
Total value of work done					756143 =
Date 8.5.22					By 08/05/22 PB
0.15					
C.P. 19/9/2022					