

Constⁿ of Road from Bagar Monadih Road to Khairat
in check.

Schedule XLV Form No. 134.

M.B.No:- 618

~~M.B.No~~
~~(Gen)~~

PIRO

DIVISION

TARARI

SUB-DIVISION

Name of Contractor:-> M/S Bhaskar Enterprises

Measurement Book

Agreement No:- 21/S.B.D./MMGSY (Gen) - M.B.No:- 618
2021-22

Date of Commencement:-> 22.02.2022

Date of Completion:-> 21.11.2022

2nd. on the Bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work : Construction of road for Bagan Nohadik Road to Khairao Chai (Devi Tola) under M.M.U.					
Name of agency : M/s Bhaskar Enterprises					
Agreement No. : 21/S.A.D/M.M.U. (6th) 2021					
Agreement amount : R. 47,31,271.00					
Date of Commencement : 22/02/2022					
Contract date of Completion : 21/11/2022					
<u>Measurement</u>					
(1) Earth work in excavation for foundation of structures upto 3.0m depth etc. as per drawing, specification and direction of E.S/L.					
CH. - 100					
	1x	3.90 x	1.20 x	1.40 =	5.54 m ³
	1x	3.90 x	1.20 x	1.42 =	6.65 "
	1x	5.35 x	1.15 x	0.35 =	2.15 "
CH. - 100					
	1x	3.95 x	1.25 x	1.50 =	7.41 m ³
	1x	3.90 x	1.25 x	1.50 =	7.31 "
	1x	5.35 x	1.15 x	0.35 =	2.15 "
					31.21 cum
(2) Providing P.C.C M15 grade of concrete					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F. total --- R			4330624.00
Add: 12% G.S.T				(1) R	519675.00
Add: 1% Labour cess				(1) Rs.	43306.00
Add: Septonage fee				(1) Rs.	56585.00
Sub-total				R	4450190.00
Deduct: 24-33% as per agreement				(1) Rs.	1264381.00
Sub-total				R	3745809.00
Deduct: Previous payment				R	821592.00
					/
Bill amount				R	2924217.00

<u>04/04/23</u> S.E.	<u>04/04/23</u> A.E.
-------------------------	-------------------------

Material Statement (Up-to-date)

(1) Soil	2087.245 m ³	
@ 34.81		
(2) G.S.B		
Star Asl, 53 - 9.5 m ³	142.934 m ³	
@ 620.62		
" " 9.5 to 2.36	57.174 m ³	
@ 519.58		
Crushed Sand	85.764 m ³	
@ 236.71		
(3) Longshun Filoe		
Local Sand	159.894 m ³	
@ 175.80		

Continuation