

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	Const ⁿ of road &				
	CD Works for 1089				
	Tilwariya to				
	Saraiya in Block				
	Kharegpur Under				
	M/R/Road.				
	Agency -				
	Naresh prasad Singh				
	Agreement No-				

	13/MBD/22-23	
	Date of Commencement	
	31/08/2022	
	Date of Completion-	
	30/05/2023	
	measurement Entry-	
(1.)	p/r and fixing logo and Citizen Information Boards-	
		= 2 No
(2.)	Clearing and grubbing Road land (By manual means) including-	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@	10659.77			No	
Rc				=	2132020
T				=	3929820200
Add INSTAL. 13%				=	510877200
T				=	444069700
Add s. pce 90% (4)				=	52008200
(i) Total				=	4492705200
Less Below 0.10%				=	4493200
Total				=	4488212200

C&P
 03/02/2023
 03/2/2023
 03.02.2023
 J.K.W.
 A.E.

Material Statement

(i)	E/w	1554.365m ³
(2)	l. sand	29.47m ³
(3)	Course Sand	49.41m ³
(4)	Metal	254.05m ³
(5)	Stone Chert	259.08m ³
(6)	Screening	36.75m ³
(7)	Rc-1	1.171MT
(8)	SS-1	0.605MT
(9)	Bitumen (590)	12.775MT
(10)		

03/2/2023
 03/2/2023
 03.02.2023
 J.K.W.
 A.E.

A/c. Received Rs. 49,64,465/-
 vide Lett No. C.E-4(HB)3054-01-05/2022 -
 10(3700)7427, दिनांक - 27/01/23
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment					
1st On Acc Bill					
Bill Value Rs. 44,88,212/-					
2,24,411/- S/D @ 5%					
44,883/- I.T @ 1%					
44,883/- C.I.T S.T @ 1%					
44,883/- S.I.T @ 1%					
44,883/- Labour @ 1%					
1,39,693/- Royalty					
52,008/- S.F @ 10%					
38,92,568/- Contractor Payment by HRTSS					
44,88,212/- Total Rs.					
Issued for Rs 44,88,212/-					

(Rupees Forty Four Lac Eighty
 Eight Thousand Two Hundred
 Twelve) only.

A. Ingle
 16/02/2023

EXECUTIVE ENGINEER
 R.W.D WORKS DIVISION
 Kharagpur-Tarapur (Munger)

16/02/23

Vt No - 08 dt. 16.02.2023

2nd of April 2021

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	LOS9	Tilwariya			
		to Saraiya in			
		Kharagpur Block			
		Under M/R-3054			
Agency -		Naresh Pol. Singh			
Agreement No -		13/MBD/22-23			
Date of commencement					
		31-08-2022			
Time of completion -					
		30-05-2023			
Date of Entry -					
Actual Date of Completion -					
		25/3/2023			

(1.)	Measurement Entry			
	P/R and fixing			
	KM post -			
			=	02 NO
(2.)	P/R and fixing			
	200 m post			
			=	05 NO
(3.)	Direction and			
	place identification			
	Signs with size			
	2x 1.20x 0.80		=	1.92 m ²
(4.)	P/R and fixing of			
	retro 600mm -			

Material Statement

(1) Brick work $\Rightarrow$ $865 \times 0.5 \times 0.25 = 108.125 \text{ m}^3$

(2) Course Sand $\Rightarrow$ 3.072 m^3
 0.415 m^3
 $= 3.487 \text{ m}^3$

~~25/3/10~~
25/3/10

301.25

200 - Special Secretary BARRA Patna
 Letter No. dt. 27.03.2023
 Regd. No. 41-42/64/45
 28
 44,89,212
 4,74,253

Sch. XLV-Form No. 13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Area of Myrao					
2nd on AC 32/1					
Dr. value @ 247,183.24					
12,359 = N S @ 5 X					
24722 = J T @ 1 X					
24722 = CUST @ 1 X					
24722 = S @ 5 X					
24722 = Labour @ 1 X					
301 = N Royalty					
24,635 = N Contract paid by C.F.					
47,183 = N Total Rs.					

Paid for Rs. 2,47,183.24
 (Rupees Two Lacs Forty

Seven Thousand Eight
 One Hundred Eighty Three)
 Only

A. info
 25/03/2023

EXECUTIVE ENGINEER
 R.W.D WORKS DIVISION
 Kharagpur, Jharkhand (Munger)

19
 V. No. 10 dt. 25.03.2023