

Borobari Chowk to Chhagaliga Habij House

Schedule XLV-Form No. 134

MMGsy WJB

R.M.D WJORS **DIVISION**

Kishanagar-I

R.M.D WJORS **SUB-DIVISION**

Kishanagar

- Sirajur Rahman

MEASUREMENT BOOK

MBNG-3373

3rd on A/c Bill

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of Road from Boromari Chowk to Chhagaliya Hafiz House.					
Agency:- Sirajur Rahman Kishanganj.					
App. No:- 17/MMUSY/MBD/2021-22					
Date of start:- 17-06-2021					
Date of completion:- 16-06-2022					
Date of Entry:- 17/04/23					

Measurement Contd.					
① Providing and applying Primer Coat with Bitumen emulsion (SS-1)					
8	30	3.75	=	900.00 m ²	
3	30	3.75	=	337.50 m ²	
1	16	$\frac{(3.75+3.95)}{2}$	=	16.60 m ²	
4	30	3.75	=	450.00 m ²	
7	30	3.75	=	787.50 m ²	
9	30	3.75	=	1012.50 m ²	
1	18	$\frac{(3.75+4.10)}{2}$	=	70.65 m ²	
6	30				
6	30	3.75	=	675.00 m ²	
			T	=	4249.75 m ²

Continuation



Abstract of cost

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing & Fixing of working Benchmark ————					Rs.
2.115 km, (vide TMAP P-16)					
@ Rs:- 3917.30/km Rs:- 8285=00					
(2) Plv and Fixing of reference Pillars ————					Rs.
2.115 km, (vide TMAP P-16)					
@ Rs:- 1792.49/km Rs:- 3791=00					
(3) Cleaning and Grubbing road land ————					Rs.
0.480 Hect, (vide TMAP P-16)					
@ Rs:- 49496.70/Hect Rs:- 23758=00					
(4) Earthwork in Excavation for str. ————					Rs.
454.45 m ³ , (vide TMAP P-16)					
@ Rs:- 260.59/m ³ Rs:- 118425=00					
(5) Providing PCC M-15 (1:2.5:5) in levelling course ————					Rs.
36.15 m ³ , (vide TMAP P-16)					
@ Rs:- 5399.44/m ³ Rs:- 195190=00					
(6) Plv PCC M-20 (1:2:4) in open Foundation ————					Rs.
229.37 m ³ , (vide TMAP P-16)					
@ Rs:- 6065.42/m ³ Rs:- 1391225=00					
(7) S/F & P HYRD bar reinforcement in Sub - str. ————					Rs.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) providing, laying and rolling of close-graded premium				e/l	
5146.85 m ² (vide TMPD-23)					
@ Rs:- 203.21/m ² Rs:- 1045891.20					
Total = Rs:- 11988325.00					
Add 12% GST (+) = Rs:- 1438599.20					
Add 1% L. Ces. (+) = Rs:- 119883.20					
Total = Rs:- 13546807.20					
Less 0.01% Below (-) Rs:- 1355.20					
Total = Rs:- 13545452.20					
Less Prev. all Day (-) Rs:- 11846632.20					
Total = Rs:- 1698820.00					
 17/04/23 JB					
 17/04/23 AE					